

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPLICATE*
(Other instructions on re-
verse side)Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

Contract #168

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

Jicarilla

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Mobil Apache

9. WELL NO.

17

10. FIELD AND POOL, OR WILDCAT

South Blanco

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

12-23N-3W-NMPM

12. COUNTY OR PARISH 13. STATE

RioArriba

NM

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)1. OIL WELL ☐ GAS WELL ☒ OTHER

2. NAME OF OPERATOR

SHERMAN F. WAGENSELLER

3. ADDRESS OF OPERATOR

Suite 1223

Brana Corp., First Interstate Bldg, Albuquerque, NM 87102

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surface

1850' fwl and 1120' fsl

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, CR, etc.)

7305Gr.

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other) Supplemental History

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(NOTE: Report results of multiple completion or Well
Completion or Completion Report and Log for.)17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any
proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones perti-
nent to this work.)*

Moved in Salazar Drilling Company Rig #3 and spudded 11½" hole at 3:00PM, 12-14-81.
Drilled to 125' and ran 3 jts. of 8 5/8", 32#, J csg with Tex. Pattern shoe. Total
equipment 120.4' set at 123'. Cemented with 90 sxs Class B w/3% CaCl₂. POB @ 3:50AM,
12-15-81. Cement circulated.

WDC 14 hours and test csg w/675 psi for 30", held OK. Drilled 6 3/4" hole to a
total depth of 3200', reached TD on 12-21-81 @ 6:00AM. Ran Gamma Ray, Density,
Res and SP logs to TD. Ran 80 jts of 4½", J-55, 11.6# csg, total equipment
3195' set at 3192'(ground level). Cemented w/ 150 sxs Class A cement, POB @
3:30AM, 12-22-81. Moved off rig, now waiting on completion rig.

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE Engineer, Brana Corporation DATE 12-30-81

(This space for Federal or State office use)

APPROVED BY

TITLE

CONDITIONS OF APPROVAL, IF ANY:

ACCEPTED FOR RECORD

DATE

*See Instructions on Reverse Side

NMOCC

BY

FARMINGTON DISTRICT

5-2



JAN 07 1982