

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

SUBMIT IN TRIPLICATE*
(Other instructions on reverse side)

Form approved.
Budget Bureau No. 1004-0135
Expires August 31, 1985

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>		6. IF INDIAN, ALLOTTEE OR TRIBE NAME	
2. NAME OF OPERATOR Gary-Williams Oil Producer, Inc. c/o Ned Dollar, Agent		7. UNIT AGREEMENT NAME	
3. ADDRESS OF OPERATOR P.O. Box 399, Aztec, NM 87410		8. FARM OR LEASE NAME San Isidro 13	
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements. See also space 17 below.) At surface 1980' FSL and 1980' FWL Section 13-T20N-R3W		9. WELL NO. 11	
14. PERMIT NO.		10. FIELD AND POOL, OR WILDCAT Rio Puerco Mancos	
15. ELEVATIONS (Show whether DF, RT, OR, etc.) 6879' GR		11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA NE SW 13-T20N-R3W	
		12. COUNTY OR PARISH Sandoval	
		13. STATE NM	

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

TEST WATER SHUT-OFF ☐

PULL OR ALTER CASING ☐

WATER SHUT-OFF ☐

REPAIRING WELL ☐

FRACTURE TREAT ☐

MULTIPLE COMPLETE ☐

FRACTURE TREATMENT ☐

ALTERING CASING ☐

SHOOT OR ACIDIZE ☐

ABANDON* ☐

SHOOTING OR ACIDIZING ☐

ABANDONMENT* ☐

REPAIR WELL ☐

CHANGE PLANS ☐

(Other) Liner

☒

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting and proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)

6/26/85 Ran 4-1/2", 10.5#, J-55, STC liner - set 3140.88'-4262.00' as follows: one guide shoe (1.60'), one 4-1/2" shoe joint (41.14'), one latch collar (1'), 26 joints 4-1/2" casing (1065.33') and Baker hanger assembly (12.05'). Total liner length: 1121.12'. Cemented as follows: rig up Howco. Pump 20 barrels chemical wash. Cemented with 110 sx (197 cf) 65/35 pozmix containing 3% gel, 2#/sx gilsonite, 1/4#/sx flocele, 10% calseal, 10% salt, and 2% CaCl₂. Tail in with 50 sx (92 cf) 65/35 pozmix containing 3% gel, 12-1/2#/sx gilsonite, 1/4#/sx flocele, 10% calseal, 10% salt, and 2% CaCl₂. Displace with 40.5 barrels water. Bump plug at 8:00 p.m. with 1800 psi, held OK. Set liner. Sting out. Reverse out 25 sx (140 cf) good cement.

Cementing Detail:

STAGE	SX	CF	24-HOUR COMP. STRENGTH	EST. TOP
Lead	110	197	490	3141'
Tail	50	92	600	3440'

18. I hereby certify that the foregoing is true and correct

SIGNED

Ray Hager

TITLE Operations Superintendent

DATE 6/28/85

(This space for Federal or State office use)

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE

*See Instructions on Reverse Side

NMOC