

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPLICATE*
(Other instructions on re-
verse side)Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

14-20-0603--9500

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

NAVAJO

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

DAVIS

9. WELL NO.

5

10. FIELD AND POOL, OR WILDCAT

WILDCAT

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

SEC 11 T22N R14W

12. COUNTY OR PARISH

San JAUN

13. STATE

N MEX

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)1. OIL WELL ☒ GAS WELL ☐ OTHER ☐

2. NAME OF OPERATOR

DAN S DAVIS

3. ADDRESS OF OPERATOR

4330m EAST TURNEY PHOENIX ARIZONA

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surface

330' E, W LINE& 1650' N, S LINE SEC11 T22N R14W

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

5770 EST

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL


ALTERING CASING

ABANDONMENT*

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

HOLE NUMBER ⁵FOUR NEVER CASED. HOLE 910' DEEP BUT BRIDGED AT 662' DURING SCHLUMBERGER LOGGING OPERATION. SINCE BAROID GAS DETECTOR INDICATED NO SHOWS BELOW 613' THE BRIDGE WAS NOT REMOVED. LIKEWISE DURING PLUGGING THE BRIDGE WAS UP TO 630' and was left in place. THE HOLE WAS CEMENT PLUGGED FROM 630' BACK TO 500', FILLED WITH MUD AND A 35' CEMENT PLUG PLACED IN TOP OF HOLE. A FOUR INCH PIPE WITH CLOSED END WAS USED AS A MONUMENT AND METAL STAMPED WITH REQUIRED DATA. THIRTY SIX SACKS CEMENT USED, WORK COMPLETED 11&12 JUNE 66



18. I hereby certify that the foregoing is true and correct

SIGNED DAN S DAVIS

TITLE OWNER

DATE 16 JUNE 66

(This space for Federal or State office use)

APPROVED BY
CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE

*See Instructions on Reverse Side