



(SUBMIT IN TRIPLICATE)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Budget Bureau No. 42-B368.4
Approval expires 12-31-60.

Santa Fe

Land Office **079086**

Lease No. _____

Unit _____

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL.....	SUBSEQUENT REPORT OF WATER SHUT-OFF.....	<input checked="" type="checkbox"/>
NOTICE OF INTENTION TO CHANGE PLANS.....	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING.....	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF.....	SUBSEQUENT REPORT OF ALTERING CASING.....	
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL.....	SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR.....	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE.....	SUBSEQUENT REPORT OF ABANDONMENT.....	
NOTICE OF INTENTION TO PULL OR ALTER CASING.....	SUPPLEMENTARY WELL HISTORY.....	
NOTICE OF INTENTION TO ABANDON WELL.....		

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

September 2, 19 **58**

Cutler
Well No. **7** is located **990** ft. from **N** line and **1190** ft. from **E** line of sec. **SW/4 Sec. 23 24 N 6W N. M. P. M.**
Canyon Largo **Rio Arriba** **New Mexico**
(Field) (County or Subdivision) (State or Territory)

The elevation of the derrick floor above sea level is **6599** ft. **D. F.**

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

On Oct. 7, 1957

Set 9-5/8" csg. at 100 ft. with 75 sacks of cement.

On Oct. 14, 1957

Set 7" csg. at 2193 ft. with 200 sacks of cement. Temperature survey was run Oct. 14, 1957 and indicated well was successfully cemented up to 1475 ft.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company **E. B. Germany**
Address **P. O. Box 12266**
Dallas 25, Texas

By **Bryan L. Simms**
Title **Geologist**