Form 9-331 a (Feb. 1951)

X

## (SUBMIT IN TRIPLICATE)

## UNITED STATES DEPARTMENT OF THE INTERIOR GEOLOGICAL SURVEY

Budget Bureau No. 42-R358.4. Approval expires 12-31-60.

Land Office .	San	ita Fe	
Lease No	3F	078562	
Unit	<b>_</b>		

## SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO TEST WATER SHUT-OFF	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING.  SUBSEQUENT REPORT OF ALTERING CASING.  SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR.  SUBSEQUENT REPORT OF ABANDONMENT.  SUPPLEMENTARY WELL HISTORY.
--	---

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

		March 24			
Lybrook Well No. 4-23 is loca	ated 1850 ft. f	1850 ft. from $\begin{Bmatrix} \mathbf{N} \\ \mathbf{S} \end{Bmatrix}$ line and 1650 ft. from $\begin{Bmatrix} \mathbf{E} \\ \mathbf{W} \end{Bmatrix}$ line of sec			
NE SE Sec. 22	34N	7W	NMPM		
(1/4 Sec. and Sec. No.)	(Twp.)	(Range)	(Meridian)		
Escrito-Gallup (Field) Grout	d Level	unty or Subdivision		tory)	
The elevation of the	above se	a level is	760 ft.		

## DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

Spudded 12-1/4" hole at 4:00 P.M., 3-13-61. Drilled to 175'. Ran 6 joints of 8-5/8" casing and set at 172'. Cemented w/125 ax reg. cmt. w/2% CaClo Cmt. circulated. P.O.B. 8:00 P.M., 3-13-61. Drilled 7-7/8" hole to \$663. Ran 179 joints 4-1/2 , 9.5#, J-55, 8 Ed casing. T. E. 5651' set at 5663'. Cmt. w/100 ax 6% gel cement & 50 ax reg. P.O.B. at 11:25 P.M., 3-22-51. Released rig. Waiting on completion unit.

	Title
Albuquerque, New Mexico	By
Address Lobby of Stmms Bldg.	ORIGINAL SIGNED BY
Company Val R. Reese & Associates, Inc.	1 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0
I understand that this plan of work must receive approval in writing by the	e Geological Survey before operations may be commenced.