

(SUBMIT IN TRIPLICATE)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYIndian Agency _____
Jicarilla
Allottee **Contract #127**
Lease No. _____

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL	SUBSEQUENT REPORT OF WATER SHUT-OFF	X
NOTICE OF INTENTION TO CHANGE PLANS	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF	SUBSEQUENT REPORT OF ALTERING CASING	
NOTICE OF INTENTION TO REDRILL OR REPAIR WELL	SUBSEQUENT REPORT OF REDRILLING OR REPAIR	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE	SUBSEQUENT REPORT OF ABANDONMENT	
NOTICE OF INTENTION TO PULL OR ALTER CASING	SUPPLEMENTARY WELL HISTORY	
NOTICE OF INTENTION TO ABANDON WELL		

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

August 27, 19 56


Well No. **"S" 7-4** is located **1090** ft. from **[N]** line and **1190** ft. from **[W]** line of sec. **4**
SW/4 NW/4 4 **SW** **4W** **N.M.P.M.**
(1/4 Sec. and Sec. No.) (Twp.) (Range) (Meridian)
Wildcat P.C. **Rio Arriba** **New Mexico**
(Field) (County or Subdivision) (State or Territory)

The elevation of the **ungraded ground** above sea level is **6917.0** ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

Spudded 13-3/4" hole @ 5:30 pm 7-27-56. Drilled to 118' and set 106.73' of 7-5/8" CD H-40 24.00# 8-32 casing with Baker Texas Pattern shoe at 116.58'. Cemented to surface with 75 sac reg. FOS 12:01 am 7-28-56. After 24 hrs WOC casing tested OK. Drilling ahead.



I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company **ROCKWELL PRODUCTION CORPORATION**Address **520 Sims Building****Albuquerque, New Mexico**By **RAY PHILLIPS****Ray Phillips, Jr.**
Title **Asst Mgr. Production Operations**