

(SUBMIT IN TRIPLICATE)


UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Indian Agency _____

Sanrilla Tribal

Allottee Sanrilla "B"

Lease No. Contract #66
Tract #127



SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL	SUBSEQUENT REPORT OF WATER SHUT-OFF
NOTICE OF INTENTION TO CHANGE PLANS	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING
NOTICE OF INTENTION TO TEST WATER SHUT-OFF	SUBSEQUENT REPORT OF ALTERING CASING
NOTICE OF INTENTION TO REDRILL OR REPAIR WELL	SUBSEQUENT REPORT OF REDRILLING OR REPAIR
NOTICE OF INTENTION TO SHOOT OR ACIDIZE	SUBSEQUENT REPORT OF ABANDONMENT
NOTICE OF INTENTION TO PULL OR ALTER CASING	SUPPLEMENTARY WELL HISTORY
NOTICE OF INTENTION TO ABANDON WELL	<u>Drill Stem Test No. 1</u>
	<u>Drill Stem Test No. 2</u>

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

April 19, 1957

Sanrilla "B"
Well No. 2 is located 1990 ft. from [S] line and 990 ft. from [E] line of sec. 31

SE/4 Section 31 24N 3W N.M.P.M.
(1/4 Sec. and Sec. No.) (Twp.) (Range) (Meridian)

Wildcat Rio Arriba New Mexico
(Field) (County or Subdivision) (State or Territory)

The elevation of the derrick floor above sea level is _____ ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

DRILL STEM TEST NO. 1 3450-3770'

Tool open 1 hr. - immediate weak blow of air throughout test.
Recovered 90' drilling mud.
IDWP 30%, FWDP 30%, 30 min. SINDP 95%.

DRILL STEM TEST NO. 2 4645-4715'

Tool open 1 hr. - opened with weak blow of air. No gas to surface.
Recovered 60' drilling mud.
IDWP 55%, FWDP 85%, 30 min. SINDP 115%.



I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company Shelly Oil Company

Address Box 424

Farmington, New Mexico

By [Signed] F. E. Gosper

Title District Superintendent

