UNITED STATES DEPARTMENT OF THE INTERIOR

DEPARTMENT OF THE GEOLOGICAL SU		Contract No. 34	
SUNDRY NOTICES AND RE		Jicarilla Apache 7. UNIT AGREEMENT NAME	
reservoir. Use Form 9-331—C for such proposals.)		8. FARM OR LEASE NAME	
1. oil gas other		Jicarilla "C"	
		9. WELL NO.	
2. NAME OF OPERATOR		22	
Getty Oil Company		10. FIELD OR WILDCAT NAME	
3. ADDRESS OF OPERATOR		Otero Gallup	
P. O. Box 3360, Casper, Wyoming 82602 4. LOCATION OF WELL (REPORT LOCATION CLEARLY. See space 17 below.) AT SURFACE: 1980' FNL & 660' FEL AT TOP PROD. INTERVAL:		11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA Sec. 33-T25N-R5W	
		12. COUNTY OR PARISH 13. STATE	
AT TOTAL DEPTH:		Rio Arriba N.M.	
16. CHECK APPROPRIATE BOX TO INDI- REPORT, OR OTHER DATA	CATE NATURE OF NOTICE	• •	
REQUEST FOR APPROVAL TO: SU	BSEQUENT REPORT OF:	1 0703 (AC 07)3 D1	
TEST WATER SHUT-OFF FRACTURE TREAT SHOOT OR ACIDIZE REPAIR WELL PULL OR ALTER CASING MULTIPLE COMPLETE CHANGE ZONES ABANDON* (other)S. has a post . Page 1.	Luc Back and Hold	NOTE Record results of multiple Scripped on a land on the second	
(other)Subsequent Report of: P.	rna pack and nord		
17. DESCRIBE PROPOSED OR COMPLET	ED OPERATIONS (Clearly st	ate all pertinent details, and give pertinent dates.	

5. LEASE

including estimated date of starting any proposed work. If well is directionally drilled, give subsurface measured and true vertical depths for all markers and zones pertinent to this work.)*

Perforated $5\frac{1}{2}$ " casing @ 5157' and 4420' w/4 shots at each depth. Unable to get below 6000' due to fill. Spotted 50 sx Class "B" cement from 5991' to 5638'. Ran cement retainer on 2 3/8" tubing to 5050'. Unable to get retainer to set. Started out of hole but retainer set @ 4960' on way out. Pumped 50 sx Class "B" cement and displaced to the top of the retainer (calculated cmt in perfs at 5157' is 28sx for a calculated annular fill-up to 5028') No squeeze action. Ran cement retainer to 4320' and set. Pumped 165 sx Class "B" and displaced to top of retainer. Squeezed to 1000 psig (calculated cmt in perfs @ 4420' is 154 sx for a calculated fill-up to 3700').

APPROVED BY			
SIGNED	THE Area Superintendentale (This space for Federal or State office use)	1/20/81	
Subsurface Safety Valve: Manu.		Set @	Ft.

. _ _ TITLE

CONDITIONS OF APPROVAL, IF ANY:

AGGEPTED FOR DECOMD

JAN 20 1981

*See Instructions on Reverse Side

FARMMETON BISKRICT