

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

SUBMIT IN TRIPLICATE
(Other instructions on reverse side)

Expire August 31, 1995
J. LEASE DESIGNATION AND SERIAL NO.
JACARILLA CONTRACT #31
K. IF INDIAN, ALLOTTEE OR TRIBE NAME

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT" for such proposals.)

1. OIL WELL ☒ GAS WELL ☐ OTHER ☐ 93 SEP 23 AM 11:07
2. NAME OF OPERATOR DOYLE E. BAXTER dba (SOROCO, INC.) 070 FARMINGTON, NM
3. ADDRESS OF OPERATOR B.O. BOX 27
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.
See also space 17 below.)
At surface 1980 FNL & 660 FEL
H - SEC. 33. T25N. R5W
14. PERMIT NO. 15. ELEVATIONS (Show whether OF, RT, OR, etc.)
6793 GR

JACARILLA APACHE TRIBE
7. UNIT AGREEMENT NAME
8. FARM OR LEASE NAME
9. WELL NO.
JACARILLA "C" #22
10. FIELD AND POOL, OR WILDCAT
OTERO GALLUP OIL POOL
11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA
1980 FNL 660 FEL
H-33-T25N. R5W
12. COUNTY OR PARISH 13. STATE
RIO ARRIBA NM

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF
FRACTURE TREAT
SHOOT OR ACIDIZE
REPAIR WELL
(Other)

PULL OR ALTER CASING
MULTIPLE COMPLETE
ABANDON*
CHANGE PLANT

SUBSEQUENT REPORT OF:

WATER SHUT-OFF
FRACTURE TREATMENT
SHOOTING OR ACIDIZING
(Other)

REPAIRING WELL
ALTERING CASING
ABANDONMENT*

REENTRY

(Note: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)

5-11-93: DIG OUT AND INSTALL WELL HEAD, DIG AND LINE RESERVE PIT AND SET ANCHORS AND TEST.
5-13-93: MIRU. SDFN.
5-14-93: NIPPLE UP BOP'S & STRIPPER HEAD. TEST TO 1500 PSI. DRILLING ON SURFACE PLUG FROM 5' TO 156', DRILLING HARD CEMENT. SDFN.
5-15-93: DRILLING HARD CEMENT FROM 156' TO 438'. SDFN.
5-16-93: SUNDAY, DID NOT WORK THIS DAY.
5-17-93: DRILLING HARD CEMENT FROM 438' TO 960' FELL THROUGH CEMENT PLUG, PUSH LOSE CEMENT DOWN TO 1020'. TEST CSG TO 1500 PSI. SDFN.
5-18-93: TRIP IN HOLE TO 1969' TAG 2ND. PLUG. CIRC. HOLE CLEAN. PRESSURE TEST CASING TO 1500 PSI. 5 MIN. O.K. DRILL 2ND PLUG FROM 1969' TO 2214'. TRIP IN HOLE AND TAG PLUG #3 AT 2564'. CIRC. HOLE CLEAN AND PRESSURE TEST CASING TO 1500 PSI. 5 MIN. O.K. DRILLING ON PLUG #3 FROM 2564' TO 2669' MADE 105'. SDFN.

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE

PRESIDENT

DATE

9-14-93

(This space for Federal or State office use)

SHIRLEY MONDY

Acting

AREA MANAGER

APPROVED BY

TITLE

RIO PUERCO RESOURCE AREA

DATE

NOV 1993

CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side