

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRIPPLICATE*
(Other instructions on reverse side)

Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

Contract No. 41

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

Jicarilla Apache

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Jicarilla 30

9. WELL NO.

1

10. FIELD AND DEED, OR WILDCAT

~~W. S. Smith~~ - Mesaverde

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA

Sec. 30, T25N, R4W

12. COUNTY OR PARISH

Rio Arriba New Mexico

SUNDRY NOTICES AND REPORTS ON WELLS
(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir. Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL ☐ GAS WELL ☐ OTHER ☒ Water Injection

2. NAME OF OPERATOR

Continental Oil Company

3. ADDRESS OF OPERATOR

152 North Durbin St., Casper, Wyo. 82601

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.* See also space 17 below.)
At surface

915' FNL, 330' FEL

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

6980' GR 6990' REM

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐ PULL OR ALTER CASING ☐
FRACTURE TREAT ☐ MULTIPLE COMPLETE ☐
SHOOT OR ACIDIZE ☐ ABANDON* ☐
REPAIR WELL ☐ CHANGE PLANS ☐
(Other) ☐


SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐ REPAIRING WELL ☐
FRACTURE TREATMENT ☐ ALTERING CASING ☐
SHOOTING OR ACIDIZING ☐ ABANDONMENT* ☐
(Other) ☒ Water Injection

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Work commenced 6-22-73. Drilled and cleaned well out to 6459'. Set 50 sack cement plug 6459-5934'. Perforated with 4 shots at 5499' and squeezed with 100 sacks cement. Perforated with 4 shots at 4835' and squeezed with 100 sacks cement. Perforated Mesaverde 5171-80', 5182-92', 5405-10', and 5415-36' with 4 JSPF. Acidized perfs 5405-36' with 4000 gallons 2% KCl water with additives. Acidized perfs 5171-80' with 900 gallons 15% HCl with additives. Set bridge plug at 5461', packer at 5121', and connected well for water injection. Work completed 6-29-73. Injected 375 BWPD at 800 psi on 10-30-73.



USGS(5) NMOCC(2) File

18. I hereby certify that the foregoing is true and correct

SIGNED J. A. H. H. H.

TITLE Administrative Supervisor

DATE 1/25/74

(This space for Federal or State office use)

APPROVED BY _____
CONDITIONS OF APPROVAL, IF ANY:

TITLE _____

DATE _____