

# DAILY WELL SERVICING REPORT

Lease & Well No. JIC. 30 #1 (SWD) Well Status SWD Formation MESA VERDE  
 Job Description STEP RATE INJ. AFE — MRR — Production —  
 TD/PD 8715/5934 OH — Perforations 5177' - 5436'  
 Conoco Supervisor CJC Auth. Cost — Csg. Size, Wt. & Depth. 5 1/2" 15.5# 17# @ 7500'  
 Production Equip.: Pkr. or Bp. 5113 (GUB. UP-L) Tbg. 2 3/8" SN Depth 5113' TDL 5113'  
 Misc. RIH w/ BHP TOOLS, RUN STEP RATE INJ.

Location 1/4 Sec. \_\_\_\_\_

Contractor STEP RATE TESTERS INC

4-23-90 MIRU STEP RATE TESTERS, WITH w/ 1 1/2" BHP TOOLS TO 5450', SI SURFACE PRESS. 1409 PSIG (24 HRS.). RAN CSL ANNUALS INTEGRITY TEST WHICH RESULTED IN A 20" DROP FROM 370" TO 350" IN 20 MIN. AND WAS APPROVED BY AND MET REQUIREMENTS OF NMOC. RAN STEP RATE INJECTION TEST IN 15 MINUTE STEPS AS FOLLOWS: (TEST WITNESSED BY FRANK (HAVEZ))

↑ NMOC

<u>RATE (BPD)</u>	<u>SURFACE PRESS.</u>	<u>BHP</u>
100	1411	3773
200	1415	3778
300	1423	3783
400	1429	3788
500	1437	3793
600	1444	3798
700	1459	3805
800	1473	3812
900	1488	3820
1000	1503	3827
1100	1518	3833
1200	1538	3841
1300	1553	3849
1400	1574	3855
1500	1588	3863
1600	1609	3870
1700	1630	3878
1800	1646	3885
1900	1661	3892
2000	1664	3897
2100	1668	3902
2200	1670	3907

RECEIVED

NOV 1 1991  
OIL CON. DIV  
DIST 2

- TEST INDICATED BREAK OVER POINT @ 1920 BPD, 1662 SURFACE PRESS. & 3893 BHP.

- RD TESTERS, LEFT WELL SI PENDING EPA APPROVAL.