


(SUBMIT IN TRIPLICATE)

Indian Agency Jicarilla Apache  
Cont. #149 Tract #246

Allottee Jicarilla Apache Tribe

Lease No. \_\_\_\_\_



UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEY

SUNDRY NOTICES AND REPORTS ON WELLS

|   |  |                                     |
|---|--|-------------------------------------|
| NOTICE OF INTENTION TO DRILL                  | SUBSEQUENT REPORT OF WATER SHUT-OFF        | <input checked="" type="checkbox"/> |
| NOTICE OF INTENTION TO CHANGE PLANS           | SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING | <input type="checkbox"/>            |
| NOTICE OF INTENTION TO TEST WATER SHUT-OFF    | SUBSEQUENT REPORT OF ALTERING CASING       | <input type="checkbox"/>            |
| NOTICE OF INTENTION TO REDRILL OR REPAIR WELL | SUBSEQUENT REPORT OF REDRILLING OR REPAIR  | <input type="checkbox"/>            |
| NOTICE OF INTENTION TO SHOOT OR ACIDIZE       | SUBSEQUENT REPORT OF ABANDONMENT           | <input type="checkbox"/>            |
| NOTICE OF INTENTION TO PULL OR ALTER CASING   | SUPPLEMENTARY WELL HISTORY                 | <input type="checkbox"/>            |
| NOTICE OF INTENTION TO ABANDON WELL           |  | <input type="checkbox"/>            |

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

July 29, 1956, 19\_\_\_\_

Well No. 2 is located 990 ft. from N line and 990 ft. from E line of sec. 17

NE 1/4 NE 1/4 Sec. 17  
(1/4 Sec. and Sec. No.)

T-25-N R-5-E  
(Twp.) (Range)

NMPM  
(Meridian)

Undesignated  
(Field)

Rio Arriba  
(County or Subdivision)

New Mexico  
(State or Territory)

The elevation of the derrick floor above sea level is 6608 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

Spudded 12-1/4" hole @ 5:30 p.m. 6-23-56 & drilled to 225' 6-24-56. Ran 5 jts 8-5/8" CD casing & set @ 221' & cemented W/125 sks reg. cement mixed 2% gal & 2% cal. chloride. Pumped plug to 202' 6-24-56. Max. press. 1500#. WOC. Tested casing W/500# after drilling cement from 202' to 221' - held OK. Started 7-7/8" hole @ 11:00 p.m. 6-24-56. Ran Schlumberger surveys. Ran 115 jts 5-1/2" CD 15.5# casing, set @ 3790' & cemented W/300 sks reg. cement mixed 2% gal. Max. press. 1000# - pumped plug to 3757' at 6:45 a.m. 7-1-56. WOC. Ran temp. survey & found top of cement outside 5-1/2" @ 2800' - 80% fill. Tested casing before & after drilling cement W/700# - held OK.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.


Company AMERADA PETROLEUM CORPORATION

Address BOX 535

Farmington, N.M.

By W.G. Smith

Title Foreman



0-111-99

