



(SUBMIT IN TRIPLICATE)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Land Office Jicarilla Tribal
Lease No. Contract No. 145
Unit SE/4 Sec. 12, T-25N,
R-5W N.M.P.M., Rio Arriba
County, New Mexico

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL.....	SUBSEQUENT REPORT OF WATER SHUT-OFF.....	xx
NOTICE OF INTENTION TO CHANGE PLANS.....	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING.....	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF.....	SUBSEQUENT REPORT OF ALTERING CASING.....	
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL.....	SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR.....	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE.....	SUBSEQUENT REPORT OF ABANDONMENT.....	
NOTICE OF INTENTION TO PULL OR ALTER CASING.....	SUPPLEMENTARY WELL HISTORY.....	
NOTICE OF INTENTION TO ABANDON WELL.....		

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

June 2, 1958

Well No 7-K Jicarilla located 790 ft. from N line and 1630 ft. from E line of sec. 12

SW/4, SE/4 Section 12 25N 5W N.M.P.M.
(Sec. and Sec. No.) (Twp.) (Range) (Meridian)
South Blanco-Pict. Ctg. Rio Arriba New Mexico
(Field) (County or Subdivision) (State or Territory)

The elevation of the derrick floor above sea level is 7391 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

- 1- Spudded well May 16, 1958
- 2- Ran 3 joints 9 5/8", 32.3#, H-40 surface casing. Landed at 104' R.K.B. Cemented w/125 sacks regular w/2% calcium chloride. Plug down 10 PM May 16, 1958.
- 3- Drilled plug and tested w/800 psi pressure on May 17, 1958 pressure held.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company Southern Union Gas Company

Address 100 Burt Building

Dallas, Texas

By [Signature]

Title Drilling Superintendent