

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEYSUBMIT IN TRIPLICATE\*  
(Other instructions on reverse side)Form approved.  
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

147

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

Jicarilla Apache

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

AXI Apache "J"

9. WELL NO.

14

10. FIELD AND POOL, OR WILDCAT

Otero Chacra

11. SEC., T., R., M., OR BLK. AND  
SURVEY OR AREA

Sec. 7, T25N, R5W

12. COUNTY OR PARISH

13. STATE

Rio Arriba

New Mexico

## SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.  
Use "APPLICATION FOR PERMIT" for such proposals.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER	
2. NAME OF OPERATOR Continental Oil Company	
3. ADDRESS OF OPERATOR 200 North Wolcott, Casper, Wyoming 82601	
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.* See also space 17 below.) At surface 1450' FSL, 1190' FEL	
14. PERMIT NO.	15. ELEVATION (Show whether DF, RT, GR, etc.) 6683' Gr., 6694' RB

## 16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

## NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON\*

CHANGE PLANS

## SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT\*

Casing run

(NOTE: Report results of multiple completion on Well  
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)\*

Commenced drilling 5:00 P.M., 1-31-69. 8 5/8" OD, 24# casing set at 206' with 120 sacks Class "A" cement with 3% CaCl<sub>2</sub>. WOC. Drilled to TD 3860'. Ran Schlumberger IES log and FDC Gamma Ray with Caliper. 4 1/2" OD, 11.60#, J-55 casing set at TD 3860' with 70 sacks light weight cement treated with .5 of 1% D-65, followed by 90 sacks 50-50 Pozmix "A" with 2% gel, 6 1/4# Gilsonite/sack and .5 of 1% D-65. Cement preceded with 500 gal. Mud Flush. Plug down with 1500 psi at 10:30 A.M., 2-6-69. Released rig 11:30 A.M., 2-6-69 WOC.



USGS Durango(5) File

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE Administrative Section Chief DATE 2-11-69

(This space for Federal or State office use)

APPROVED BY  
CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE

See Instructions on Reverse Side

25