

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEY

SUBMIT IN TRIPPLICATE\*  
(Other instructions on reverse side)

Form approved.  
Budget Bureau No. 42-R1424.  
5. LEASE DESIGNATION AND SERIAL NO.

65

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

Jicarilla Apache

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Jicarilla 22

9. WELL NO.

4

10. FIELD AND POOL, OR WILDCAT  
Undesignated Gallup  
Undesignated Dakota

11. SEC., T., R., M., OR BLK. AND  
SURVEY OR AREA

Sec. 15, T25N, R4W

12. COUNTY OR PARISH

13. STATE

Rio Arriba

New Mexico

OIL WELL ☒ GAS WELL ☐ OTHER ☐

2. NAME OF OPERATOR

Continental Oil Company

3. ADDRESS OF OPERATOR

152 North Durbin, Casper, Wyoming 82601

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.\*

See also space 17 below.)  
At surface

NW SE 2080' FSL, 2290' FEL (Unit Letter J)

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

7086.5' Gr., 7100.5' RB

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐

FRACTURE TREAT ☐

SHOOT OR ACIDIZE ☐

REPAIR WELL ☐

(Other) ☐

PULL OR ALTER CASING ☐

MULTIPLE COMPLETE ☐

ABANDON\* ☐

CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐

FRACTURE TREATMENT ☐

SHOOTING OR ACIDIZING ☐

(Other) ☐

Casing run

REPAIRING WELL ☐

ALTERING CASING ☐

ABANDONMENT\* ☐

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)\*

Commenced drilling 6-22-69. 8 5/8" OD, 24# casing set at 270' RB and cemented with 185 sacks Class "C", 2% CaCl<sub>2</sub> followed by 25 sacks neat cement. Plug down 9:15 P.M., 6-22-69. WOC. Tested to 1600 psi - okay. Drilled to total depth 8100'. 5 1/2" OD, 15.5# and 17# casing set at 8100' and cemented with 350 sacks 50-50 Pozmix "A", 27 gel, 6 1/4# of Gilsonite per sack and .6 of 1% CFR-2. Plug down 4:15 A.M., 7-12-69. Opened two-stage collar at 5886'. Cemented through two-stage with 120 sacks Halliburton light weight cement with 1/2 of 1% CFR-2 followed by 300 sacks 50-50 Pozmix treated with 27 gel, 6 1/4# Gilsonite per sack and .6 of 1% CFR-2. Both stages preceded by 500 gallons Mud Flush. Plug down 8:15 A.M., 7-12-69. Released rig 12 noon 7-12-69.

USGS Durango(5) File

18. I hereby certify that the foregoing is true and correct

Original Signed By:

SIGNED J. A. UBBEN

TITLE Administrative Section Chief Date 7-23-69

(This space for Federal or State office use)

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE

RECEIVED

JUL 25 1969

\*See Instructions on Reverse Side

U. S. GEOLOGICAL SURVEY  
DURANGO, COLO.