

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPLICATE*
(*for instructions on re-
verse side)Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

147

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

Jicarilla Apache

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

AXI Apache "J"

9. WELL NO.

16

10. FIELD AND POOL, OR WILDCAT

Otero Chacra

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Sec. 7, T25N, R5W

12. COUNTY OR PARISH

13. STATE

Rio Arriba

New Mexico

1. OIL WELL ☐ GAS WELL ☒ OTHER

2. NAME OF OPERATOR

Continental Oil Company

3. ADDRESS OF OPERATOR

152 North Durbin, Casper, Wyoming 82601

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surfaceNW NW 790' FNL, 840' FWL
(Unit Letter "D")

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

6700' Gr., 6712' KB - Measuring Point

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐FRACTURE TREAT ☐SHOOT OR ACIDIZE ☐REPAIR WELL ☐

(Other)

PULL OR ALTER CASING ☐MULTIPLE COMPLETE ☐ABANDON* ☐CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐FRACTURE TREATMENT ☐SHOOTING OR ACIDIZING ☐

(Other)

REPAIRING WELL ☐ALTERING CASING ☐ABANDONMENT* ☐Casing Run ☒(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Commenced drilling 4-1-71. 8 5/8" OD, 24# casing set at 234' and cemented with 150 sacks Class "A" with 2% CaCl₂. Drilled to TD 3871'. Ran logs. 4 1/2" OD, 11.6# casing set at 3870' and cemented with 90 sacks "Liteweight" with 1/2 of 1% CFR-2 followed by 180 sacks 50-50 Pozmix "A" with 2% gel, 6 1/2#/sack Gilsonite and 1/2 of 1% CFR-2. Plug down at 12:30 p.m. 4-8-71. Released rig 4-8-71. Ran temperature survey - top of cement at 2450'. WOC. Waiting on completion rig to complete well.



USGS(6) File

18. I hereby certify that the foregoing is true and correct

SIGNED

J. A. Whelan

TITLE Administrative Supervisor

DATE 4-14-71

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side