

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPLICATE*
(Other instructions on re-
verse side)Form approved
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

Contract No. 147

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

Jicarilla Apache

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

AXI Apache "J"

9. WELL NO.

23

10. FIELD AND POOL, OR WILDCAT

AXI Apache - Otero Chacra

Undesignated Mesaverde

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Sec. 8, T25N, R5W

12. COUNTY OR PARISH 13. STATE

Rio Arriba New Mexico

SUNDRY NOTICES AND REPORTS ON WELLS
(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)1. OIL WELL ☐ GAS WELL ☒ OTHER

2. NAME OF OPERATOR

Continental Oil Company

3. ADDRESS OF OPERATOR

152 North Durbin, Casper, Wyoming 82601

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surface

920' FNL, 790' FWL ("D")

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

6710' GR, 6722' KB

16.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐FRACTURE TREAT ☐SHOOT OR ACIDIZE ☐REPAIR WELL ☐

(Other)

PULL OR ALTER CASING ☐MULTIPLE COMPLETE ☐ABANDON* ☐CHANGE PLANS ☐

SUBSEQUENT REPORT OF:


WATER SHUT-OFF ☐FRACTURE TREATMENT ☐SHOOTING OR ACIDIZING ☐

(Other)

REPAIRING WELL ☐ALTERING CASING ☐ABANDONMENT* ☐Casing Run ☒(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Spudded 12-14-71 and drilled to TD 5375', PBTD 5337'. Ran 8 5/8" 24# K-55 casing set at 242' and cemented w/150 sacks Class "A" w/2% CaCl₂. Ran 5 1/2" 14# K-55 casing set at 5374' w/float collar at 5340' and stage collar at 3927'. Cemented w/250 gal. Pre-Flush followed by 190 sacks 50-50 Poz "A", 2% gel and 6 1/4#/sack Gilsonite; second stage preceded w/250 gal. Pre-Flush followed by 310 sacks 50-50 Poz "A", 2% gel, 6 1/4#/sack of Gilsonite and 1/2% of B-31. Plug down 5:30 p.m. 12-23-71. Cement top 2480'. Rig released 12-24-71.



USGS-Durango(6) Humble Oil File(2)

18. I hereby certify that the foregoing is true and correct

SIGNED

J. A. Usher

TITLE Administrative Supervisor

DATE 3-10-72

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side