

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPPLICATE*
(Other instructions on re-
verse side)Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

Contract 35

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

Jicarilla Apache

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Jicarilla 35

9. WELL NO.

2

10. FIELD AND POOL, OR WILDCAT

Otero Gallup

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

36 - T25N - R5W

12. COUNTY OR PARISH

Rio Arriba

13. STATE

N. Mex.

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1.

OIL WELL ☒ GAS WELL ☐ OTHER ☐

2. NAME OF OPERATOR

Clinton Oil Company

3. ADDRESS OF OPERATOR

Box 2434, Casper, Wyoming 82601

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surface

990' FSL, 990' FWL, Sec. 36, T25N, R5W

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

6798' GLM, 6809' RBM

16.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐FRACTURE TREAT ☐SHOOT OR ACIDIZE ☐REPAIR WELL ☐(Other) ☐PULL OR ALTER CASING ☐MULTIPLE COMPLETE ☐ABANDON* ☐CHANGE PLANS ☐


SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐FRACTURE TREATMENT ☐SHOOTING OR ACIDIZING ☐(Other) ☐REPAIRING WELL ☐ALTERING CASING ☐ABANDONMENT* ☐Run & cement surf. csg. ☒
(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Well was spudded at 6pm 7-29-74. Drilled 12 1/4" hole to 500' RBM. Ran 12 joints (479') 8 5/8" OD, 23#, MU-46 casing and set at 491' RBM. Cemented with 350 sks Class "B" cement with 3% CaCl₂. Plug down at 4:35 AM 7-30-74. Circulated cement to surface. WOC 12 hours.

On 7-30-74 tested casing to 1000 PSI for 30 minutes. Held okay. Drilled out plug with 7 7/8" bit.



RECEIVED

OCT 17 1974

U. S. GEOLOGICAL SURVEY
DENVER, COLO.

18. I hereby certify that the foregoing is true and correct

SIGNED

May B. Barber

TITLE Production Engineer

DATE October 15, 1974

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side