

1 Smith 5 file

Form 1-331
(May 1933)UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPLICATE
(Other instructions on reverse side)Form approved
Budget Bureau No. 42-R1424

5. LEASE DESIGNATION AND SERIAL NO.

NM - 03595

6. IF INDIAN, AGENCY OR TRIBAL NAME

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT" for such proposals.)

1.

OIL WELL ☒ GAS WELL ☐ OTHER ☐

2. NAME OF OPERATOR

BCO, Inc.

3. ADDRESS OF OPERATOR

135 Grant Ave. Santa Fe, New Mexico 87501

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.
See also space 17 below.)
At surface~~2450 FNL~~ FWL Sec ¹⁸ T24N R7W NMPM

2450 FNL 1880

14. PERMIT NO.

15. ELEVATIONS (Show whether Dr. or C. Geological Survey)
U. S. GEOLOGICAL SURVEY
FARMINGTON, N. M.

GR 7270

7. UNIT AGREEMENT NAME

Escrito Gallup Unit

8. FARM OR LEASE NAME

Escrito Gallup Unit

9. WELL NO.

22 (Elizabeth 7)

10. FIELD AND TOOL. OR WILDCAT

Escrito Gallup

11. SEC. T. R. M. OR BLK. AND SURVEY OR AREA

F Sec 18 T24N R7W

12. COUNTY OR PARISH 13. STATE

Rio Arriba

N.M.

16.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

☐
☐
☐
☐
☐

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

☐
☐
☐
☐
☐

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

☐
☐
☐
☐

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

Drilling Progress

(Note: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

REPAIRING WELL

ALTERING CASING

ABANDONMENT

☐
☐
☐
☒

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting and proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and pertinent to this work.)

6/23/83 Advised Steve Mason with BLM that we intended to spud the well on Thursday, 6/23/83 and that we intended to cement surface pipe between 5:00 and 10:00 P.M. today. Spudded well. Drilled 12 1/4" hole and ran 201 24# 8 5/8" J-55 surface pipe. DV 1' at 213. Landed pipe at 213. Cemented with 150 sacks Class B 3% CaCl cement, with 1/4# floccell per sack. Cement had a yield of 1.18 cubic feet per sack so a total of 177 cubic feet of cement was used. Circulated 5 barrels of cement. Plug down at 10:15 P.M. on 6/23/83.

6/24/83 Drilled out surface at 7:00 A.M. Drilling at 658' at 9:25 A.M.

RECEIVED

JUN 27 1983

CON. DIV.

18. I hereby certify that the foregoing is true and correct

SIGNED

Harry R. Byrd

TITLE

President

DATE 6/24/83

(This space for Federal or State office use)

APPROVED BY

TITLE

CONDITIONS OF APPROVAL, IF ANY:

DATE

JUN 27 1983

NMOCC

FARMINGTON DISTRICT