

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

SUBMIT IN TRIPPLICATE*
(Other instructions on re-
verse side)

Budget Bureau No. 1004-0135
Expires August 31, 1985

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

5. LEASE DESIGNATION AND SERIAL NO.

Jicarilla Contract 148

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Jicarilla Contract 148

9. WELL NO.

42

10. FIELD AND POOL, OR WILDCAT

W. Lindrith Gallup-Dakota

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

SW/NE Sec24, T25N, R5W

12. COUNTY OR PARISH

13. STATE

Rio Arriba

NM

RECEIVED

AUG 15 1985

14. PERMIT NO.

15. ELEVATIONS (Show whether OF, RT, GR, etc.)

6881' GR

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

Spud and Set Casing

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

X

(Note: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any
proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones perti-
nent to this work.)*

Spud a 12-1/4" hole on 7-19-85 at 1900 hrs. Drilled to 345'. Set
8-5/8", 24#, K55 casing at 345' and cemented with 354 cu. ft. Class
B Ideal. Circulated cement to surface. Pressure tested casing to
1000 psi for 30 minutes. Drilled a 7-7/8" hole to a total depth of
7756' on 8-5-85. Set 5-1/2", 15.5#, J55 casing at 7752'. Stage 1:
cemented with 413 cu.ft. Class B Portland and tailed in with 207 cu.
ft. Class B Portland. Stage 2: cemented with 1180 cu. ft. Class B
Portland. Circulated cement to surface after both stages. The DV
tool was set at 3444' and the rig was released on 8-6-85.

RECEIVED

AUG 19 1985

OIL CON. DIV.
DIST. 2

I hereby certify that the foregoing is true and correct

SIGNED

B. Shaw

TITLE Adm. Supervisor

DATE 8-8-85

(This space for Federal or State office use)

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE

ACCEPTED FOR RECORD
DATE

*See Instructions on Reverse Side

NMOCC

FARMINGTON RESOURCE AREA

