

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
BUREAU OF LAND MANAGEMENT

SUBMIT IN TRIPPLICATE\*  
(Other instructions on reverse side)

Budget Bureau No. 1004-0135  
Expires August 31, 1985

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug wells. Use "APPLICATION FOR PERMIT" for such proposals.)

RECEIVED

OCT 17 1985

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>		5. LEASE DESIGNATION AND SERIAL NO. Jicarilla Contract 35	
2. NAME OF OPERATOR Amoco Production Co.		6. IF INDIAN, ALLOTTEE OR TRIBE NAME Jicarilla Apache Tribe	
3. ADDRESS OF OPERATOR 501 Airport Drive, Farmington, N M 87401		7. UNIT AGREEMENT NAME	
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements. See also space 17 below.) At surface 1020' FNL X 860' FWL		8. FARM OR LEASE NAME Jicarilla Apache Tribal 35	
14. PERMIT NO.		9. WELL NO. 3	
15. ELEVATIONS (Show whether OF, RT, CR, etc.) 6726' GR		10. FIELD AND POOL, OR WILDCAT W. Lindrith Gallup-Dakota	
		11. SEC., T., R., M., OR BLM. AND SURVEY OR AREA NW/NW Sec 12, T24N, R5W	
		12. COUNTY OR PARISH Rio Arriba	
		13. STATE New Mexico	

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PLUG OR ALTER CASING

MULTIPLE COMPLETE

ABANDON\*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other) Spud & Set Casing

REPAIRING WELL

ALTERING CASING

ABANDONMENT\*

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)\*

Spud a 12 1/4" hole on 9-24-85 at 1430 hours. Drilled to 355'. Set 9 5/8", 36#, J-55 casing at 355' and cemented with 354 c.f. class B Ideal. Circulated cement to surface. Pressure tested casing to 1000 psi for 30 minutes. Drilled an 8 3/4" hole to a TD of 7298' on 10-6-85. Set 7", 26#, J-55 casing at 7298'. Stage One: Cemented with 252 c.f. class B. Stage Two: Cemented with 666 c.f. class B. Circulated cement to surface after both stages. The DV tool was set at 4389' and the rig was released on 10-7-85.

I hereby certify that the foregoing is true and correct.

SIGNED T. J. [Signature] TITLE Adm. Supervisor DATE 10-14-85

(This space for Federal or State office use)

APPROVED BY \_\_\_\_\_ TITLE \_\_\_\_\_ DATE \_\_\_\_\_  
CONDITIONS OF APPROVAL, IF ANY:

\*See Instructions on Reverse Side