

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

SUBMIT IN TRIPLICATE*
(Other instructions on re-
verse side)

Form approved.
Budget Bureau No. 1004-0135
Expires August 31, 1985

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>		5. LEASE DESIGNATION AND SERIAL NO. SF-078534
2. NAME OF OPERATOR Jack A. Cole		6. IF INDIAN, ALLOTTEE OR TRIBE NAME
3. ADDRESS OF OPERATOR P.O. Box 191, Farmington, New Mexico 87499		7. UNIT AGREEMENT NAME
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.* See also space 17 below.) At surface 2290' FSL, 2050' FWL		8. FARM OR LEASE NAME Marcus A
14. PERMIT NO.		9. WELL NO. 14
15. ELEVATIONS (Show whether DF, RT, GR, etc.) 6775 GR 6789 KB		10. FIELD AND POOL, OR WILDCAT Lybrook Gallup
		11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA NESW Sec. 31-T24-R6W
		12. COUNTY OR PARISH Rio Arriba
		13. STATE New Mexico

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

TEST WATER SHUT-OFF ☐

PCLL OR ALTER CASING ☐

WATER SHUT-OFF ☒

REPAIRING WELL ☐

FRACTURE TREAT ☐

MULTIPLE COMPLETE ☐

FRACTURE TREATMENT ☐

ALTERING CASING ☐

SHOOT OR ACIDIZE ☐

ABANDON* ☐

SHOOTING OR ACIDIZING ☐

ABANDONMENT* ☐

REPAIR WELL ☐

CHANGE PLANS ☐

(Other) ☐

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

October 11, 1987 Spud 9:00 A.M. TD 280'. Ran 6 joints 8 5/8", 24.0 lb. J-55 casing. Measured 262.00, set at 277'. Cemented with 250 sacks (292 cu. ft.), Class "B", 3% CACL and 1/4 lb. Flocele per sack. Plug down at 4:45 P.M. Circulated approximately 6 bbls. cement.

October 12, 1987 Test B.O.P. to 500 psi for 15 minutes. Test-okay.

OCT 20 1987

OIL CON. DIV.
DIST. 3

18. I hereby certify that the foregoing is true and correct

SIGNED

Douglas Blum

TITLE Production Superintendent

DATE October 13, 1987

(This space for Federal or State office use)

APPROVED BY

TITLE

CONDITIONS OF APPROVAL, IF ANY:

DATE

*See Instructions on Reverse Side

NMOCC