

Confidential

(SUBMIT IN TRIPLICATE)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Indian Agency WINOON ROCK, ARIZONA
Allottee NAVAJO TRIBE
Lease No. 1-149-280227

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL		SUBSEQUENT REPORT OF WATER SHUT-OFF	
NOTICE OF INTENTION TO CHANGE PLANS		SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF		SUBSEQUENT REPORT OF ALTERING CASING	
NOTICE OF INTENTION TO REDRILL OR REPAIR WELL		SUBSEQUENT REPORT OF REDRILLING OR REPAIR	<input checked="" type="checkbox"/>
NOTICE OF INTENTION TO SHOOT OR ACIDIZE		SUBSEQUENT REPORT OF ABANDONMENT	<input checked="" type="checkbox"/>
NOTICE OF INTENTION TO PULL OR ALTER CASING		SUPPLEMENTARY WELL HISTORY	<input checked="" type="checkbox"/>
NOTICE OF INTENTION TO ABANDON WELL			

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

NAVAJO TRIBE April 14, 19 57

Well No. 1 is located 2900 ft. from N line and 640 ft. from E line of sec. 32

SE/4 of Sec. 32
(1/4 Sec. and Sec. No.)

24N 19W
(Twp.) (Range)

New Mexico
(Meridian)

Wildcat
(Field)

San Juan
(County or Subdivision)

New Mexico
(State or Territory)

The elevation of the surface above sea level is 9942 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

Refer to Notice of Intention to Re-enter plugged well dated April 6, 1957 and approved April 8, 1957. Drilled in rotary tools and performed work as described on reverse side of this form.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company Mineclair Oil & Gas Company
c/o Mr. G. L. Weger
Address 601 Denver Club Building
Denver 2, Colorado

By [Signature]
DE WELLS (SUPERINTENDENT)
Title PRODUCTION DEPARTMENT



4/12/57 - Moved in rotary tools, Miracle & Fisher Drilling Company. Drilled out from top of hole & cut plug 285-321 ft. Drill tested 30 mins w/o per hr 2/5 hrs w/o oil show oil. Drill lifted off & fixed 2" stream of water w/o oil show oil 2/5 hrs. Drilled cut plug 325-355 ft. & cleaned out to 1400 ft.; well showed 2" stream of water w/o oil show oil; rate of 30-1/2 bbls water per hour.

4/13/57 - Flow water 2/cent.

4/14/57 - Shut down over Sunday.

4/14/57 - Drilled water flow & spotted cement plug 1400-1500 ft. Drilled 30 mins water per hour w/o oil show oil, but less oil than when flowing 1400 level 1400 ft.

4/14/57 - Flow on cement. Spotted 40 at cut plug 325-355 ft.

4/21/57 - Set 2 bbls water per hr for 4 hrs. Spotted 40 at cut plug 325-355 ft. & 40 at plug 275-275 ft. Let cut set 8 hrs & tested for leaks. Capped hole with cement plug & installed vegetation 2" meter. Completed plugging and abandoning 4-21-57.

