

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPLICATE*
(Other instructions on re-
verse side)Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

SF 078241-A

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

East Bisti Unit

8. FARM OR LEASE NAME

9. WELL NO.

117

10. FIELD AND POOL, OR WILDCAT

Bisti Lower Gallup

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Section 8-24N-9W

12. COUNTY OR PARISH 13. STATE

San Juan

New Mexico

1. OIL ☒ WELL GAS ☐ WELL OTHER ☐
2. NAME OF OPERATOR
Skelly Oil Company
3. ADDRESS OF OPERATOR
1860 Lincoln Street-Denver, Colorado 80203
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surface

660' FEL & 660' FSL Section 8-24N-9W

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

6697' GR 6708' KB

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐FRACTURE TREAT ☐SHOOT OR ACIDIZE ☐REPAIR WELL ☐(Other) ☐PULL OR ALTER CASING ☐MULTIPLE COMPLETE ☐ABANDON* ☐CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐FRACTURE TREATMENT ☐SHOOTING OR ACIDIZING ☐(Other) ☐REPAIRING WELL ☐ALTERING CASING ☐ABANDONMENT* ☒(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

All depths shown are from ground level

9/7/71 MI & RU Aztec Well Service Unit. Pulled rods. Spotted cement plug 5346-5246'. Pulled 2" tubing. Worked 5-1/2" casing to free same. Rigged up blue jet and perforated 5-1/2" casing from 1689-1690' with 4 shots. Ran 2" tubing. Spotted cement plug 1690-1540'. Pulled 2" tubing. Shot 5-1/2" casing off at 1030'. Spotted cement plug from 1080-945', 50' inside casing stub and 85' above 5-1/2" casing stub. Pulled total of 27 joints (1002') 5-1/2" casing.

Spotted 10' cement plug in surface casing. Installed dry hole marker.

Completed P&A 9/7/71.

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE

Lead Clerk

DATE

October 29, 1971

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side

