

Form 9-33
(May 1965)UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPPLICATE*
(Other instructions on re-
verse side)Form approved.
Budget Bureau No. 42-R1424.

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

5. LEASE DESIGNATION AND SERIAL NO.

NM 10089

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Mary-Anne

9. WELL NO.

1

10. FIELD AND POOL, OR WILDCAT

Bisti

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Sec. 9, T24N, R9W

12. COUNTY OR PARISH

San Juan

13. STATE

NM

1. OIL WELL ☒ GAS WELL ☐ OTHER ☐

2. NAME OF OPERATOR

Dugan Production Corp.

3. ADDRESS OF OPERATOR

Box 234, Farmington, New Mexico 87401

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.
See also space 17 below.)
At surface

660' FSL — 660' FWL

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

6697' GR

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐FRACTURE TREAT ☐SHOOT OR ACIDIZE ☐REPAIR WELL ☐(Other) ☐PULL OR ALTER CASING ☐MULTIPLE COMPLETE ☐ABANDON* ☐CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐FRACTURE TREATMENT ☐SHOOTING OR ACIDIZING ☐(Other) ☐REPAIRING WELL ☐ALTERING CASING ☐ABANDONMENT* ☐Re-Entry ☒(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

8-27-74

Moved in Signal Oilfield Service Rig #20. Rigged up, set BOP. Re-entered well with 7-7/8" bit at 9:30 PM, 8-26-74. Drilling with water. Drilled cement plug from surface to 430'.

8-31-74

Drilled cement retainer at 5290'. Cleaned out to 5400'. Conditioned hole, laid down drill pipe. Ran 143 jts 2-7/8" OD 6.4# K-55 8R EUE new tubing set at 4491'. Cemented thru Halliburton full flow packer shoe with 160 sx Halliburton lite cement plus 50 sx Class "A" neat (total slurry 325 cu ft). Good mud returns while cementing. Max cementing pressure 1000 psi. Closed tool and pumpout plugs with 1500 psi. POB 4:00 AM, 8-31-74.

RECEIVED

SEP 5 1974

U. S. GEOLOGICAL SURVEY
FARMINGTON, N. M.

18. I hereby certify that the foregoing is true and correct

Original signed by I. A. Dugan

SIGNED

Thomas A. Dugan

TITLE

Engineer

DATE

9-5-74

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side