

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPPLICATE*
(Other instructions on re-
verse side)Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

SF 072302 1

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

East Mott Unit

8. FARM OR LEASE NAME

9. WELL NO.

109

10. FIELD AND POOL, OR WILDCAT

Disti Lower Gallup

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Sec. 7-24N-2W

12. COUNTY OR PARISH

San Juan

13. STATE

New Mexico

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1.

OIL WELL ☒ GAS WELL ☐ OTHER ☐

2. NAME OF OPERATOR

Shelly Oil Company

3. ADDRESS OF OPERATOR

1360 Lincoln Street, Denver, Colorado 80203

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)

At surface

660' FML and 1930' FEL Section 7-24N-2W

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

6820' HB 6816' GR

16.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐PULL OR ALTER CASING ☐FRACTURE TREAT ☐MULTIPLE COMPLETE ☐SHOOT OR ACIDIZE ☐ABANDON* ☐REPAIR WELL ☐CHANGE PLANS ☐(Other) ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐REPAIRING WELL ☐FRACTURE TREATMENT ☐ALTERING CASING ☐SHOOTING OR ACIDIZING ☐ABANDONMENT* ☐(Other) ☐(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

All depths shown are from ground level.

6-15-71 - MI & RU Aztec Well Service Unit. Pulled all rods.


Spotted cement plug from 5477' to 5377'. Pulled 2" tubing.

Spotted cement plug from 1837' to 1637'. Worked 5-1/2" casing and found free point at 818'. Shot off and pulled 26 joints of 5-1/2" casing (803').

Ran tubing and spotted cement plug from 1137' to 1037'. Spotted cement plug at 850' to 700'. Pulled out tubing.

Spotted 10' cement plug in surface casing. Installed dry hole marker.

Completed P & A 6-20-71.



18. I hereby certify that the foregoing is true and correct

SIGNED

L. L. Bill

TITLE

Lead Clerk

DATE

10-15-71

(This space for Federal or State office use)

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE