

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEYSUBMIT IN TRIPPLICATE\*  
(Other instructions on reverse side)Form approved.  
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

SE 078556

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

East Disti Unit

8. FARM OR LEASE NAME

9. WELL NO.

84

10. FIELD AND POOL, OR WILDCAT

Disti Lower Gallup

11. SEC., T., R., M., OR BLK. AND  
SURVEY OR AREA

Section 3-24N-10W

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

6805' GR 6815' DF

12. COUNTY OR PARISH

San Juan

13. STATE

New Mexico

## 16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

## NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON\*

CHANGE PLANS

## SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT\*

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)\*

All Depths shown are from Ground Level

7-10-71 - Moved in and rigged up Aztec Well Service Unit. Pulled rods. Spotted cement plug 5430-5330'. Pulled 2" tubing.

Pulled and worked 5-1/2" csg. to free same. Rigged up Blue Jet; perforated 1754-1755' with 4 shots; csg. not free above. Perforated 5-1/2" csg. 1029-1030' with 4 shots. Ran 2" tubing. Spotted cement plug 1755-1605'. Pulled 2" tubing and spotted cement plug from 1030-930'. Laid 2" tubing down. Shot 5-1/2" csg. at 523'. Did not come loose. Shot casing off at 275'. Spotted cement plug from 325-225'; 50' inside casing and 50' above casing stub. Pulled 7 jts. (276') of 5-1/2" casing.

Spotted 10' cement plug in surface casing. Installed dry hole marker.

Completed P&amp;A 7-13-71.

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE

Lead Clerk

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

OIL CON. COM.

DISTRICT

August 26, 1971

\*See Instructions on Reverse Side