

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPPLICATE*
(Other instructions on re-
verse side)Form approved.
Budget Bureau No. 42-R1421.

5. LEASE DESIGNATION AND SERIAL NO.

SF 078623

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)1. OIL WELL ☒ GAS WELL ☐ OTHER ☐7. UNIT AGREEMENT NAME
East Bisti Unit2. NAME OF OPERATOR
Skelly Oil Company

8. FARM OR LEASE NAME

3. ADDRESS OF OPERATOR
1860 Lincoln Street - Denver, Colorado 802039. WELL NO.
834. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surface10. FIELD AND POOL, OR WILDCAT
Bisti Lower Collup

660' FNL & 660' FNL Section 3-24N-10W

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA
Section 3-24N-10W

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

6842' KB

12. COUNTY OR PARISH

San Juan

13. STATE

New Mexico

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

PULL OR ALTER CASING

FRACTURE TREAT

MULTIPLE COMPLETE

SHOOT OR ACIDIZE

ABANDON*

REPAIR WELL

CHANGE PLANS

(Other)

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

REPAIRING WELL

FRACTURE TREATMENT

ALTERING CASING

SHOOTING OR ACIDIZING

ABANDONMENT*

(Other)

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

All depths shown are from Ground Level.

9/6/71. MI&RU Aztec Well Service Unit. Pulled rods.

Spotted cement plug from 5403' to 5303'. Pulled 2" tubing.

Worked 5 1/2" casing to free same. Rigged up Blue Jet, perforated from 1759' to 1760' w/4 shots and from 1034' to 1035' w/4 shots. Ran 2" tubing.


Spotted cement plug from 1760' to 1610' and from 1035' to 935'. Pulled 2" tubing.

Shot off 5 1/2" casing at 757'. Spotted cement plug from 807' to 707', 50' inside casing stub and 50' above 5 1/2" casing stub.

Pulled total of 25 joints 762' of 5 1/2" casing.

Spotted 10' cement plug in surface casing. Installed dry hole marker.

Completed P&A 9/6/71



18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE

Lead Clerk

DATE December 10, 1971.

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side