

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRIPLICATE
(Other instructions on reverse side)

Form approved
Budget Bureau No. 40-R1424
5. LEASE DESIGNATION AND SERIAL NO.

NM-0557389

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Nancy

9. WELL NO.

4

10. FIELD AND FORM, OR WILDCAT

Dufers Point

11. SEC., T., R., OR BLM. AND SURVEY OR AREA

12-T24N-R8W NMPM

12. COUNTY OR PARISH 13. STATE

San Juan

NM

1. OIL WELL ☒ GAS WELL ☐ OTHER

2. NAME OF OPERATOR

BCO, Inc.

3. ADDRESS OF OPERATOR

P. O. Box 669 Santa Fe, New Mexico 87501

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements. See also space 17 below.)

At surface

2310 FNL 1980 FWL Sec 12 T24N R8W

14. PERMIT NO.

15. ELEVATIONS (Show whether DP, RT, CR, etc.)

GR 7287

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data:

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

☐
☐
☐
☐

PULL OR ALTER CASING

☐
☐
☐
☐

FRACTURE TREAT

MULTIPLE COMPLETION

SHOOT OR ACIDIZE

ABANDON*

REPAIR WELL

CHANGE PLANS

(Other)

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

☐
☒
☒

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

PULLING CASING

ABANDONMENT

(Note: Report results of multiple completion on Wells Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting and proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)

4-28-78 Perforated w/1 2 1/8" glass shot at 6330, 18, 08, 02, 6298, 94, 86, 82, 74, 66, 60, 52, 48, 44, 40, 36, 32, 18, 06, 6196, 92, 74, 70, 66, 60, 56, 50, 44, 34, 25, 16, 10, 05, 6100, 6094, 88, 67, 52, 36, 22, 16, 10, 6000, 5993, 86, 82, 72, 70, 66, 60, 54, 44, 32, 20.

5-1-78 Ran hydro-static bailer to 7027. Recovered 2000' of mud. Set RPB at 6450 w/sand on top.

5-4-78 Set packer at 5502. Squeezed perfs, (5920-6330), w/250 sacks Class B cement.

5-11-78 Tagged cement at 5629. Drilled good cement to 6247, fell thru to 6450.

5-19-78 Ran cement bond log. Perforated w/1 3 1/8" SPF 6179-6203, 6208-6230.

5-20-78 Had trouble w/ RBP and packer. Fished for 36 hours.

5-24-78 Set packer at 6175 and RBP at 6250. Spear headed 500 gals MCA acid. Fracked w/52,000# 10-20 sand and 101,010 gals treated water. See attached copy of treating report for chemicals & treating pressures.

5-25-78 Swabbed for two days.

5-27-78 Went in w/RBP catcher and hydro-static bailer. Got on Model C & could not get off. Backed off tubing at 5673. Left 29 jts. tubing, hydro-static bailer, retrieving head and Model C in hole.

6-1-78 To 7-15-78 Fished for 254 hours. Got everything left in hole out. Removed RBP set at 6450.

7-22-78 Acidized w/500 gals MCA. Swabbed well and placed in production. Tubing landed at 6980.

9-18-78 Well potentialized at 3 BOPD and 15 MCF.

Attachments: Cement Bond Log 2-USGS 1-OCC Frac report 5-USGS 1-OCC

18. I hereby certify that the foregoing is true and correct

SIGNED Harry R. Byle

TITLE President

DATE 9-22-78

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY: