

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEY

SUBMIT IN TRIPPLICATE\*  
(Other instructions on re-  
verse side)

Form approved.  
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

SF 078556

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

East Bisti Unit

8. FARM OR LEASE NAME

9. WELL NO.

103

10. FIELD AND POOL, OR WILDCAT

Bisti Lower Gallup

11. SEC., T., R., M., OR BLK. AND  
SURVEY OR AREA

Section 3-24N-10W

12. COUNTY OR PARISH 13. STATE

San Juan

New Mexico

**SUNDRY NOTICES AND REPORTS ON WELLS**  
(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.  
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL ☐ GAS WELL ☐ OTHER ☒ Water Injection Well

2. NAME OF OPERATOR

Skelly Oil Company

3. ADDRESS OF OPERATOR

1860 Lincoln Street-Denver, Colorado 80203

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.\*  
See also space 17 below.)

At surface

760' FSL & 560' FEL Section 3-24N-10W

14. PERMIT NO. 15. ELEVATIONS (Show whether DF, RT, GR, etc.)

6856' GR 6868' DF

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐

FRACTURE TREAT ☐

SHOOT OR ACIDIZE ☐

REPAIR WELL ☐

(Other) ☐

PULL OR ALTER CASING ☐

MULTIPLE COMPLETE ☐

ABANDON\* ☐

CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐

FRACTURE TREATMENT ☐

SHOOTING OR ACIDIZING ☐

(Other) ☐

REPAIRING WELL ☐

ALTERING CASING ☐

ABANDONMENT\* ☒


(NOTE: Report results of multiple completion on Well  
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)\*

All depths shown are from ground level

8/14/71 MI & RU Aztec Well Service Unit. No rods in hole. Spotted cement plug 5415-5315'. Pulled 2" tubing. Worked 5-1/2" casing to free same. Rigged up blue jet and perforated 1764-1765' with 4 shots. Ran tubing. Spotted cement plug 1765-1615'. Pulled 2" tubing. Shot casing off at 1071'. Spotted cement plug 1121-940', 50' inside casing and 131' above 5-1/2" casing stub. Pulled a total of 27 joints (1074') 5-1/2" casing. Spotted 10' cement plug in surface casing. Installed dry hole marker.

Completed P&A 8/24/71.



18. I hereby certify that the foregoing is true and correct

SIGNED L. G. Bickel

TITLE Lead Clerk

DATE 11-2-71

(This space for Federal or State office use)

APPROVED BY \_\_\_\_\_

TITLE \_\_\_\_\_

DATE \_\_\_\_\_

CONDITIONS OF APPROVAL, IF ANY: