

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRIPLICATE*
(Other instructions on re-
verse side)

Form approved.
Budget Bureau No. 42-R1424.

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL ☐ GAS WELL ☒ OTHER ☐		5. LEASE DESIGNATION AND SERIAL NO. <i>LG-0491 NM 8142</i>
2. NAME OF OPERATOR <i>Tenneco Oil Company</i>		6. IF INDIAN, ALLOTTEE OR TRIBE NAME
3. ADDRESS OF OPERATOR <i>Suite 1200 Lincoln Tower Bldg. Denver Colo. 80203</i>		7. UNIT AGREEMENT NAME
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.* See also space 17 below.) At surface <i>1850' FSL and 1440' FEL</i>		8. FARM OR LEASE NAME <i>Monument</i>
14. PERMIT NO.		9. WELL NO. <i>1</i>
15. ELEVATIONS (Show whether DF, RT, GR, etc.) <i>6797.0 GR</i>		10. FIELD AND POOL, OR WILDCAT <i>Wildcat</i>
		11. SEC., T., R., M., OR B.L. AND SURVEY OR AREA <i>Sec 2, T24N, R11W</i>
		12. COUNTY OR PARISH 13. STATE <i>San Juan New Mexico</i>

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
TEST WATER SHUT-OFF ☐	PULL OR ALTER CASING ☐	WATER SHUT-OFF ☒	REPAIRING WELL ☐
FRACTURE TREAT ☐	MULTIPLE COMPLETE ☐	FRACTURE TREATMENT ☐	ALTERING CASING ☐
SHOOT OR ACIDIZE ☐	ABANDON* ☐	SHOOTING OR ACIDIZING ☐	ABANDONMENT* ☐
REPAIR WELL ☐	CHANGE PLANS ☐	(Other) ☐	


(Note: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Spudded well at 6 PM March 15, 1974. Drilled 12 1/4" hole to 374' KDB TD. Ran 9 Jts. 858" 23# mu-46 casing and set at 374' KDB. Cemented with 200 sacks cement with 2% cal. chl. added. Plug down at 2:30 AM 3-16-74. Tested BOP and casing to 1000 p.s.i. Held OK. Preparing to drill out from under surface casing.



CONFIDENTIAL



18. I hereby certify that the foregoing is true and correct
SIGNED *Carley Statton* TITLE *Sr. Prod. Clerk* DATE *3/25/74*

(This space for Federal or State office use)

APPROVED BY _____ TITLE _____ DATE _____
CONDITIONS OF APPROVAL, IF ANY:

