

Jicarilla Tribal

(SUBMIT IN TRIPLICATE)


Indian Agency Sec. 31, T-36N, R-3W, N.M.P.M.

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Rio Arriba Cty. N.M.

Allottee Contrast #100

Lease No.



SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL	SUBSEQUENT REPORT OF WATER SHUT-OFF	RECEIVED JUL 26 1960 U. S. GEOLOGICAL SURVEY FARMINGTON, NEW MEXICO
NOTICE OF INTENTION TO CHANGE PLANS	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF	SUBSEQUENT REPORT OF ALTERING CASING	
NOTICE OF INTENTION TO REDRILL OR REPAIR WELL	SUBSEQUENT REPORT OF REDRILLING OR REPAIR	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE	SUBSEQUENT REPORT OF ABANDONMENT	
NOTICE OF INTENTION TO PULL OR ALTER CASING	SUPPLEMENTARY WELL HISTORY	
NOTICE OF INTENTION TO ABANDON WELL		

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

July 21, 1960

Well No. 7-D/ Jicarilla 1840 ft. from N line and 945 ft. from W line of sec. 31
NE/4 SE/4 Sec. 31 26N N.M.P.M.
(1/4 Sec and Sec. No.) (Twp.) (Range) (Meridian) (State or Territory)
Tapiato Picture Cliffs Rio Arriba New Mexico
(Field) (County or Subdivision)

The elevation of the derrick floor above sea level is 7300 ft. G.L.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudlogging points, and all other important proposed work)

1. Ran 6 joints 9-5/8" OD., 32.30#, 4-40 Surface casing on July 20, 1960. Landed at 172' R.K.B. Cemented with 200 sacks regular cement w/2% Calcium Chloride. Plug down at 7:15 P.M. 7/20/60.
2. Drilled Plug and pressured up to 900# P.S.I. for 30 minutes. Pressure held.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.
SOUTHERN UNION GAS COMPANY

Company P. O. Box 808
Address Farmington, New Mexico

Original signed by
VERNON J. LOWE
By Vernon J. Lowe
Title Drilling Superintendent

