


(SUBMIT IN TRIPLICATE)

Indian Agency Jicarilla  
Tribal

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEY

Allottee \_\_\_\_\_  
Lease No. Contract 154  
Tr 251



SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL	SUBSEQUENT REPORT OF WATER SHUT-OFF	SURVEY NEW MEXICO
NOTICE OF INTENTION TO CHANGE PLANS	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF	SUBSEQUENT REPORT OF ALTERING CASING	
NOTICE OF INTENTION TO REDRILL OR REPAIR WELL	SUBSEQUENT REPORT OF REDRILLING OR REPAIR	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE	SUBSEQUENT REPORT OF ABANDONMENT	
NOTICE OF INTENTION TO PULL OR ALTER CASING	SUPPLEMENTARY WELL HISTORY	
NOTICE OF INTENTION TO ABANDON WELL	<u>Report on sand frac</u>	

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)


Jicarilla number 3, 1955  
Well No. 8 is located 990 ft. from N line and 990 ft. from E line of sec. 27  
Sec. 27 26N 9W  
(1/4 Sec. and Sec. No.) (Twp.) (Range) (Meridian)  
Jicarilla Rio Arriba New Mexico  
(Field) (County or Subdivision) (State or Territory)

The elevation of the ~~derrick floor~~ 83 above sea level is 6670 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

Water sand fraced, 30,000 gals. water, 15,000 sand, broke down 1500' casing 2500' tubing, treatment pressure 950' casing, 2200' tubing. Average injection rate 10.5 bpm, flushed with 135 bbls. water. Before frac natural gas flow only a trace. After fracing estimated 1,500 mcf. Now cleaning up, waiting on test.



I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company The Ohio Oil Company  
Address P. O. Box 120  
Casper, Wyoming

By M. J. Boyce  
Title Division Superintendent of Production