


(SUBMIT IN TRIPLICATE)

Indian Agency Jicarilla



UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEY

Allottee Contract #120

Lease No. \_\_\_\_\_

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL	SUBSEQUENT REPORT OF WATER SHUT-OFF	
NOTICE OF INTENTION TO CHANGE PLANS	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF	SUBSEQUENT REPORT OF ALTERING CASING	
NOTICE OF INTENTION TO REDRILL OR REPAIR WELL	SUBSEQUENT REPORT OF REDRILLING OR REPAIR	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE	SUBSEQUENT REPORT OF ABANDONMENT	
NOTICE OF INTENTION TO PULL OR ALTER CASING	SUPPLEMENTARY WELL HISTORY	
NOTICE OF INTENTION TO ABANDON WELL	<u>Fracturing</u>	<u>X</u>

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

October 12, 1956

Well No. C 2-29 is located 1830 ft. from N line and 270 ft. from W line of sec. 29

N 1/4 SW 1/4 29  
(1/4 Sec. and Sec. No.)

26N 4E  
(Twp.) (Range)

100PR  
(Meridian)

Wildcat - Dakota  
(Field)

Rio Arriba  
(County or Subdivision)


New Mexico  
(State or Territory)

The elevation of the derrick floor above sea level is 6773.0 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

TD 7800'. PWD 7798'. MI & RU compl rig. Perf 3" liner fr 7654 - 72, 7686 - 7716, 7736 - 52, 7762-72, 7790-38 w/3 SPT. Set retriv BP @ 7793 & full bore cntr @ 7726'. BD form @ 3000# & pumped 2 BPM @ 4200#. Set BP @ 7726' & full bore cntr @ 7680'. BD form w/2800# & pumped 2 BPM @ 3200#. Set BP @ 7680' & full bore cntr @ 7638'. BD form w/2600# & pumped 2 BPM @ 3200#. Retriv BP & frac Dakota 7634-7788 w/17,320 gals crude & 10,000# 20-40 ad. BD 2700#. IP 3000#. Avg 2800#. Max & Final 3000#. Stdg 2100#. Flushed w/260 bbls crude. IR 22.5 BPM. Flush IR 21 BPM. Flowed back 210 bbls in 12 hrs. Gaged 1500 MCP after flowing 12 hrs. Set 7648.26' of 2 3/8" CD J-53 4.7# & BD tubing @ 7657.26'. Released rig 12:01 am 10-11. Prep to test well.



I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company Northwest Production Corporation

Address 320 Siam Building  
Albuquerque, New Mexico

By Ray Phillips

Title Asst. Mgr. Production Operations