

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

FORM APPROVED
OMB NO. 1004-0135
Expires: November 30, 2000

SUNDRY NOTICES AND REPORTS ON WELLS
Do not use this form for proposals to drill or to re-enter an abandoned well. Use form 3160-3 (APD) for such proposals.

SUBMIT IN TRIPLICATE - Other instructions on reverse side.

1. Type of Well <input checked="" type="checkbox"/> Oil Well <input type="checkbox"/> Gas Well <input type="checkbox"/> Other		5. Lease Serial No. JIC106
2. Name of Operator CONOCO INCORPORATED		6. If Indian, Allottee or Tribe Name JICARILLA APACHE
Contact: YOLANDA PEREZ E-Mail: yolanda.perez@conoco.com		7. If Unit or CA/Agreement, Name and/or No.
3a. Address 3315 BLOOMFIELD HIGHWAY FARMINGTON, NM 87401	3b. Phone No. (include area code) Ph: 832.486.2329 Fx: 832.486.2717	8. Well Name and No. JICARILLA B 9A
4. Location of Well (Footage, Sec., T., R., M., or Survey Description) Sec 26 T26N R4W NWNW 1130FNL 1055FWL		9. API Well No. 30-039-06327-00-C1
		10. Field and Pool, or Exploratory TAPACITO
		11. County or Parish, and State RIO ARriba COUNTY, NM

12. CHECK APPROPRIATE BOX(ES) TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA

TYPE OF SUBMISSION	TYPE OF ACTION
<input type="checkbox"/> Notice of Intent	<input type="checkbox"/> Acidize <input type="checkbox"/> Deepen <input type="checkbox"/> Production (Start/Resume) <input type="checkbox"/> Water Shut-Off
<input checked="" type="checkbox"/> Subsequent Report	<input type="checkbox"/> Alter Casing <input type="checkbox"/> Fracture Treat <input type="checkbox"/> Reclamation <input type="checkbox"/> Well Integrity
<input type="checkbox"/> Final Abandonment Notice	<input type="checkbox"/> Casing Repair <input type="checkbox"/> New Construction <input type="checkbox"/> Recomplete <input checked="" type="checkbox"/> Other Workover Operations
	<input type="checkbox"/> Change Plans <input type="checkbox"/> Plug and Abandon <input type="checkbox"/> Temporarily Abandon
	<input type="checkbox"/> Convert to Injection <input type="checkbox"/> Plug Back <input type="checkbox"/> Water Disposal

13. Describe Proposed or Completed Operation (clearly state all pertinent details, including estimated starting date of any proposed work and approximate duration thereof. If the proposal is to deepen directionally or recompleat horizontally, give subsurface locations and measured and true vertical depths of all pertinent markers and zones. Attach the Bond under which the work will be performed or provide the Bond No. on file with BLM/BIA. Required subsequent reports shall be filed within 30 days following completion of the involved operations. If the operation results in a multiple completion or recompleat in a new interval, a Form 3160-4 shall be filed once testing has been completed. Final Abandonment Notices shall be filed only after all requirements, including reclamation, have been completed, and the operator has determined that the site is ready for final inspection.)

The packer on the above mentioned well has been replaced and set at 3661' as per the attached daily summary report.

14. I hereby certify that the foregoing is true and correct.

**Electronic Submission #14901 verified by the BLM Well Information System
For CONOCO INCORPORATED, sent to the Rio Puerco**

Committed to AFMSS for processing by Angie Medina-Jones on 10/16/2002 (03AMJ0039SE)

Name (Printed/Typed) YOLANDA PEREZ

Title COORDINATOR

Signature (Electronic Submission)

Date 10/09/2002

THIS SPACE FOR FEDERAL OR STATE OFFICE USE

Approved By

ACCEPTED

BRIAN W DAVIS
Title DIVISION OF MULTI-RESOURCES

Date 11/08/2002

Conditions of approval, if any, are attached. Approval of this notice does not warrant or certify that the applicant holds legal or equitable title to those rights in the subject lease which would entitle the applicant to conduct operations thereon.

Office Rio Puerco

Title 18 U.S.C. Section 1001 and Title 43 U.S.C. Section 1212, make it a crime for any person knowingly and willfully to make to any department or agency of the United States any false, fictitious or fraudulent statements or representations as to any matter within its jurisdiction.

**** REVISED ** REVISED ** REVISED ** REVISED ** REVISED ** REVISED ** REVISED ** REVISED ****

Daily Summary

API/UWI	County	State/Province	Surface Legal Location	N/S Dist. (ft)	N/S Ref.	E/W Dist. (ft)	E/W Ref.
300390632700	RIO ARRIBA	NEW MEXICO	NMPM-26N-4W-26-D	1130.0	N	1055.0	W
Ground Elevation (ft)	Spud Date	Rig Release Date	Latitude (DMS)	Longitude (DMS)			
6886.00	8/30/1961		36° 27' 41.94" N	107° 13' 35.4" W			

Start Date	Ops This Rpt
9/16/2002 00:00	Safety meeting. Change out to 2 3/8" tbg. Remove off set spool. Release packer , PU one stand. Packer dragging. Pump 2 bbls. down tbg. Drop standing valve down tbg. RU air unit, press test tbg, to 500#. Tested okay. Blow down tbg. POOH with tbg. to packer. Remove packer, packer looks okay. Packer is a Baker model R . Packer release at 10 stands out, Lots of press. below packer. Shut down to blow down well. Well blow down, RIH with overshot on sand line. Tag up on standing valve, latch on pull out of hole. Pull out of hole with valve, one plunger. Plunger was stuck in standing valve. Plunger must had been stuck in seat nipple. Replace packer, 134 joints below packer (move packer up hole two joints.) an 118 joints on top of packer. RIH with MS-SN-134 JOINTS OF 2 3/8" TBG.- BAKER PACKER 7 5/8" MODEL "R"-118 JOINTS OF 2 3/8" TBG. EOT-7724' Set packer an land tbg. Packer at 3661'. Secure well SDFN. Weather , lots of RAIN JWV
9/16/2002 00:00	Road rig to location, spot in. Safety meeting. RU up rig an equipment. Blow down well. NDWH, NU Off set spool, NUBOP. Test BOP. RU to pull 1.9" tbg. Pull up an release hanger an tbg. POOH with 108 joints of 1.9" tbg. stand back. Secure well SDFN. JWV
9/17/2002 00:00	Safety meeting. RU for 1.9" tbg. RU off set spool. RIH with 108 joints of 1.9" tbg. Land tbg. RD off set spool, RDBOP. RUWH, WH man test well head. Okay. RU air unit to tbg., press up on long string to 600#. No comunication to short string. Press up to 300# on short string. Shut in for one hour. Open up short string press down to 100# , press on long string at 600#. RD air unit , RD pulling unit . Ready to move. Lots of rain! Secure well SDFN. Shut well in. will swab in after PU moves. Had packer that was in well broke down, found packing element inside packer mess up. Last report. JWV