

Form 9-331b  
(April 1952)

Section 19

(SUBMIT IN TRIPLICATE)

Indian Agency Jicarilla Tribal

Contract # 98

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEY

Allottee \_\_\_\_\_

Lease No. Jicarilla "B"

|  |  |  |  |
|--|--|--|--|
|  |  |  |  |
|  |  |  |  |
|  |  |  |  |
|  |  |  |  |

SUNDRY NOTICES AND REPORTS ON WELLS

|   |  |                                     |
|---|--|-------------------------------------|
| NOTICE OF INTENTION TO DRILL _____                  | SUBSEQUENT REPORT OF WATER SHUT-OFF _____        | <input checked="" type="checkbox"/> |
| NOTICE OF INTENTION TO CHANGE PLANS _____           | SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING _____ |                                     |
| NOTICE OF INTENTION TO TEST WATER SHUT-OFF _____    | SUBSEQUENT REPORT OF ALTERING CASING _____       |                                     |
| NOTICE OF INTENTION TO REDRILL OR REPAIR WELL _____ | SUBSEQUENT REPORT OF REDRILLING OR REPAIR _____  |                                     |
| NOTICE OF INTENTION TO SHOOT OR ACIDIZE _____       | SUBSEQUENT REPORT OF ABANDONMENT _____           |                                     |
| NOTICE OF INTENTION TO PULL OR ALTER CASING _____   | SUPPLEMENTARY WELL HISTORY _____                 |                                     |
| NOTICE OF INTENTION TO ABANDON WELL _____           |  |                                     |

**RECEIVED**  
SEP 30 1957  
U. S. GEOLOGICAL SURVEY  
FARMINGTON, NEW MEXICO

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

September 26, 1957

Jicarilla "B"

Well No. 4 is located 990 ft. from N line and 1500 ft. from E line of sec. 19

26-N 3-W N.M.P.M.  
(Twp.) (Range) (Meridian)

Blanco - N.V. Rio Arriba New Mexico  
(Field) (County or Subdivision) (State or Territory)

The elevation of the derrick floor above sea level is 9197 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

After setting 4108' of 7-5/8" Intermediate Casing on bottom at 4108' with 165 cu cement. Ran Temp. Survey top of cement at 3400'. Tested 7-5/8" Intermediate Casing for 30 minutes with 600 f before and after drilling plug. Tested OK. No break.



I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company MAGNOLIA PETROLEUM COMPANY

Address P.O. BOX 633

MIDLAND, TEXAS

By [Signature]  
R. F. OBERMAN  
Title Division Superintendent

