



(SUBMIT IN TRIPLICATE)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Land Office Santa Fe
Lease No. NM 03551
Unit Trinch "E"

SUNDRY NOTICES AND REPORTS ON WELLS **RECEIVED**

NOTICE OF INTENTION TO DRILL	SUBSEQUENT REPORT OF WATER SHUT-OFF	DEC 1 1959
NOTICE OF INTENTION TO CHANGE PLANS	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF	SUBSEQUENT REPORT OF ALTERING CASING	
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL	SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE	SUBSEQUENT REPORT OF ABANDONMENT	
NOTICE OF INTENTION TO PULL OR ALTER CASING	SUPPLEMENTARY WELL HISTORY	X
NOTICE OF INTENTION TO ABANDON WELL		

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

November 25, 1959

Well No. ND-58 is located 790 ft. from N line and 840 ft. from E line of sec. 3
NE NE 3 26N 6W NAD
 (1/4 Sec. and Sec. No.) (Twp.) (Range) (Meridian)
South Blanco Dakota Fio Arriba New Mexico
and Mesa Verde (County or Subdivision) (State or Territory)

The elevation of the derrick floor above sea level is 6565 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

10-27-59 - DST 6766' to 6885'. Tool open 1 hour. Recovered 60' drilling mud. ISIP-30 min.-100'. I P-30'. IIP-30'. 1 SIP-30 min.-60'.
 11-15-59 - Total Depth 7700'.
 11-16-59 - Schlumberger ran sonic and induction-electrical logs and side wall cores at 6686', 6688' and 6690'. Further testing abandoned because of hole condition.
 11-20-59 - Ran 5 1/2" 15.5 and 17 casing to 7690' w/following equipment:
 DV Collars: 5523' and 3180'
 Centralizers: 7688' 7434' 5514'
 7606' 7350' 3095'
 7320' 5447' 3160'
 Scratchers: 7690' to 7280'
 5447' to 4747'
 3094' to 2974'

(over)

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company Caulkins Oil Company

Address Box 967

Farmington, New Mexico

By Charles Vergner
Title Production Foreman

Cemented first stage w/250 sacks 50% cement and 50% pozzol, 2%
Gel and 12 1/2 gillinite per sack. Cemented 2nd stage through DV
collar at 5523' w/240 sacks 50% cement and 50% pozzol, 2% Gel and
12 1/2 gillinite per sack. Run temperature survey. Found top of
cement at 4500'. Cemented third stage through DV collar at 3880' w/
315 sacks of 50% cement, 50% pozzol and 2% gel.

Plug down at 8:30 A.M. 11-21-59.