

DAILY DRILLING REPORT

Jicarilla "B" #2-A

JICARILLA "B" #2-A
Blanco Mesa Verde Fld
Rio Arriba Co, NM
PD 6050 Mesa Verde
Mobil Intr 100%
AFE 6304 = \$390,400
Cactus Drllg Rig #20
Spud 12/20/76

12/20/76
990' FSL & FEL Sec 19, T-26-N, R-3-W.
(1) 20 drls sh, 12 $\frac{1}{4}$ hole, NND, Spud mud.
MIRU Cactus Drllg Co Rig #20 & spud in @ 3:30 AM
12/20/76

12/21/76
(2) 321 ND, WOC 8-5/8, sd, 12 $\frac{1}{4}$ hole, Spud.
 $\frac{1}{4}$ @ 321, ran 9 jts 8-5/8 20# K55 cmt on bottom
by BJ w/ 300x B + 2% CaCl₂, PD 4:15 PM 12/20/76,
cmt circ, NU, WOC.
COST \$8 M.

3

12/31/76
(12) 4463 drllg sd & sh, 7-7/8 hole, 8.8-40-8.5, 10% LCM.
COST \$69 M.

1/31/77
(43) 6030 WOC 4-1/2 csg.
Ran 189 jts 4-1/2" 10.5 K-55 csg set @ 6030, FC 6002
DV 4112 BJ cmt 1st stage w/600 sx lt wt + 5# gilso-
nite + 1/4# cello flakes + 300 sxs B neat + 1/4#
cello flakes, full ret 1st 350 sxs 50% last 550 sxs,
open DV tool & circ 6 hrs no cmt but full returns,
2nd stage 1100 sxs lt wt + 5# gilsonite + 1/4#
cello flakes + 100 sxs B neat + 1/4# cello flakes, PD
7:00 AM, 1/30/77, cmt circ WOC 4 hrs, rel rig #20
11:00 AM, 1/30/77.
Cost: \$308M

2/10/77
6030 TD.
MIRU Drake DD unit 10 AM 2/9/77, GIH w/
3-7/8 bit, 4 - 3" DC's on 2-3/8, drill
DV @ 4112, circ clean.
COST \$313 M.

2/11/77
6030 TD, 6020 PBTD.
Drill cmt 6002-6020, circ clean, test csg
2000/ok, POH, ran Schl CNL 2500-6020 &
Corr log 4000-6020, SDFN.
COST \$313 M.