

8/1/77

6030 TD, 6020 PBD, Mesa Verde 5408-5914.  
Testing from perfs 5554-5716: F 0 B0 +  
35 BLW + 3 BFW/3 days, 2" ck, no gas meas,  
TP 10, CP 570-625. All LW rec.  
COST \$521 M.

8/31/77

6030 TD, 6020 PBD, Mesa Verde 5408-5914.  
Testing from perfs 5554-5716: F 1 BNO + 0  
Wtr/24 hrs, 3/4 ck, GV 142 MCFDP, TP 250,  
CP 755, LP 245.  
COST: \$527M

9/4/77

6030 TD, 6020 PBD, Mesa Verde 5408-5914.  
Testing from perfs 5554-5716:  
Kill well w/ 180 bbls tr fr wtr, unset pkr @  
5515, latch on RBP @ 5736 & POH, ran 2-3/8  
prod tbg w/ straddle pkrs & isolate perfs  
5408-86, set Baker R pkr @ 5512-16, 4 jts  
2-3/8 tbg @ 5386-5512, Baker AR pkr @ 5382-86,  
SN @ 5381, 170 jts 2-3/8 tbg, remove BOP &  
instl head, sw from perfs 5554-5914 - 1 1/4 hrs,  
rec 16 BLW, FL @ 4300, SI 14 hrs, open well &  
fl 2 BLO + 91 BLW/25 hrs, est gas rate 214 MCFDP,  
rel Drake WS @ 10 AM 9/3/77, turn to Prod.  
COST \$535 M. - 114 BLW.

9/6/77

Testing from perfs 5554-5716 & 5840-5914:  
F 2 BNO + 25 BLW/2 days, 3/4 ck, GV 180 MCFDP,  
TP 245, CP 0, LP 240. - 94 BLW.  
COST \$536 M.

9/17/77

6030 TD, 6020 PBD, Mesa Verde 5408-5914.  
NM OCC POT: Perfs 5554-5716, 5840-5914 SITP 805,  
Fl tr oil + tr wtr/3 hrs, 3/4 ck, GV 825 MCFDP,  
TP 136, CAOF 863 MCFDP, Oil Grav 58.9 @ 60,  
Gas Grav 0.683, compl 9/3/77.  
SI pending pipeline connection.  
DROP FROM REPORT.

COST \$536 M.