

JICARILLA D #3-A
Blanco Mesa Verde Fld
Rio Arriba Co, NM

(3)

12/19/76

(27) 6172 TD sd & sh, 7-7/8 hole, 8.7-52-7.4 + 25% LCM & 10% oil, drill bridges 3627-5980 & lost circ, pull up to 2980 out of tight hole, now mix mud & build vol.
COST \$~~750~~ M.

12/20/76

(28) 6172 TD sd & sh, 7-7/8 hole, 8.7-52-9 + 30% LCM. mix mud & build vol @ 2980 & ran bit & ream 5980-6110 & lost circ, pull bit to 5650, mix mud, now going to btm to ream.
COST \$~~750~~ M.

12/21/76

(29) 6172 TD, ND, sd & sh, 7-7/8 hole, 8.5-45-8.9, 20% LCM. Mix mud & LCM to 30%, GIH to 6100, lost ret, POH to 5650, mixing mud, lost 350 bbls.
COST \$~~750~~ M.

12/22/76

(30) 6172 TD, ND, sd & sh, 7-7/8 hole, GIH to 6172, circ on bottom 3 hrs w/ 80% ret pulled 5 stds, mix mud & LCM, go back to bottom, circ 2 hrs w/ 80% ret, got full ret, circ 2½ hrs, prep to POH & log, lost 225 bbls.
COST \$~~750~~ M.

12/23/76

(31) 6172 TD, ND, sd & sh, 7-7/8 hole, circ 1½ hrs, POH, Dresser Atlas attempt to log, stuck @ 1137/3 hrs, worked loose, POH, GIH w/ 7-7/8 bit, DO bridge @ 1137, go to bottom 30' fill, circ 5 hrs, POH to log, no loss.
COST \$~~750~~ M. 8.6-44-5.6, 30% LCM



12/24/76

(32) 6172 TD ND sd & sh, 7-7/8 hole, 8.8-46-5.6. GIH w/ logs stopped @ 592, GIH to 3000, cond mud, POH, ran logs to 1531, ran bit to 3000, POH logs stopped 1150, GIH to 3000 w/ bit & POH, logs stopped @ 627, GIH w/ bit, washing to bottom w/ bit @ 3472.

12/25/76

(33) 6172 TD, ND sd & sh, 7-7/8 hole, 8.8-62-5.6. POH, PU all DC's, GIH wash 3470-3550, go to bottom wash 30' fill, lost 50% returns, PU 5 stds, mix mud & cond 5½ hrs, POH, LD DP tight @ 2300, worked loose.