

JICARILLA "B" #3-A
Blanco Mesa Verde Fld
Rio Arriba Co., NM

12/26/76

(34) 6172 TD, cmt 4½ csg, 8.8-62-5.2.
LD DP, ran 198 jts 4½ 10.5# K55, DV @ 4099, pump
out bridges @ 2250 & 3570 & 30' fill on bottom, BJ
cmt 1st stage w/ 500x 1t wt + ¼# Flocele + 5# gilsonite
+ 300x B + ¼# Flocele, lost returns @ start of cmt
plug down @ 2 AM, circ thru DV tool @ 4099.
COST \$~~250~~ M.

12/27/76

(35) 6172 WOC 4½ csg,
circ thru DV tool @ 4099 1½ hrs w/ 90% returns, BJ
cmt 2nd stage w/ 900x 1t wt + 5# gilsonite + ¼#
Flocele tailed in w/ 100x B + ¼# Flocele, PD 10 AM
circ cmt wtr, rel Cactus Rig #5 2 PM 12/26/76.

1/15/77

6172 TD.

Blade snow off location, MI Drake DD unit 1/14/77,
stuck in mud, will build pad for unit.
COST \$~~250~~ M.

1/17/77

Blade snow off location, build pad for Drake WS
DD unit, RU, GIH w/ 3-7/8 bit on 2-3/8 tbg, drill
cmt 4060-4099, SDFN.
COST \$~~250~~ M.

1/18/77

6172 TD, 6160 PBTD.

GIH to 6120, drill cmt to 6160, POH, Dresser
Atlas ran GR-Coll log, SDFN.
COST \$~~250~~ M.

1/19/77

6172 TD, 6160 PBTD.

Ran 200 jts 2-3/8 OE to 6128, NU tree, rel
Drake WS 1/18/77.
COST \$~~250~~ M.

2/10/77

6172 TD, 6160 PBTD.

MIRU Drake DD unit 10 AM 2/9/77, test csg
3500/ok, circ csg to 1% KCl wtr, Howco spot
200 gals MSA acid 5838-6136, POH, SDFN.
COST \$~~250~~ M.

