

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEYSUBMIT IN TRIPPLICATE\*  
(Other instructions on re-  
verse side)Form approved.  
Budget Bureau No. 42-R1424

## SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.  
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER		5. LEASE DESIGNATION AND SERIAL NO. Jicarilla 101	
2. NAME OF OPERATOR Southland Royalty Company		6. IF INDIAN, ALLOTTEE OR TRIBE NAME	
3. ADDRESS OF OPERATOR P.O. Drawer 570, Farmington, New Mexico 87401		7. UNIT AGREEMENT NAME	
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.* See also space 17 below.) At surface 1050' FSL & 1180' FEL		8. FARM OR LEASE NAME Jicarilla 101	
14. PERMIT NO.		9. WELL NO. #7	
15. ELEVATIONS (Show whether DF, RT, GR, etc.) 6914' GR		10. FIELD AND POOL, OR WILDCAT Basin Dakota Blanco Mesa verde	
		11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA Sec. 12, T26N, R4W	
		12. COUNTY OR PARISH Rio Arriba	13. STATE New Mexico

## 16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

## NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐FRACTURE TREAT ☐SHOOT OR ACIDIZE ☐REPAIR WELL ☐(Other) ☐PULL OR ALTER CASING ☐MULTIPLE COMPLETE ☐ABANDON\* ☐CHANGE PLANS ☐

## SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐FRACTURE TREATMENT ☐SHOOTING OR ACIDIZING ☐(Other) ☐REPAIRING WELL ☐ALTERING CASING ☐ABANDONMENT\* ☐Spud & Casing Report ☒

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)\*

9-14-78

Spudded 15" surface hole at 8:45 Pm, 9-14-78 to a TD of 245'. Ran 5 joints of 10 3/4", 30#, Genesco casing. Set @ 237'. Cemented with 140 sacks of Class "B" with 1/4# gel flake per sack and 3% CaCl<sub>2</sub>. Cement did not circulate. Cemented with 50 additional sacks down backside. Cement circulated to surface. Plug down at 6:15 AM, 9-15-78.

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE District Production Manager DATE 9-18-78

(This space for Federal or State office use)

APPROVED BY

TITLE

CONDITIONS OF APPROVAL, IF ANY:

kde

\*See Instructions on Reverse Side

RECEIVED  
SEP 21 1978  
U. S. GEOLOGICAL SURVEY  
DURANGO, COLO.