

NO. OF COPIES RECEIVED	3
DISTRIBUTION	
SANTA FE	1
FILE	1
U.S.G.S.	
LAND OFFICE	
OPERATOR	1

# NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	
E 291-17	

<b>SUNDRY NOTICES AND REPORTS ON WELLS</b> <small>(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)</small>	
1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER- <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator <b>Caulkins Oil Company</b>	8. Farm or Lease Name <b>State A</b>
3. Address of Operator <b>P.O. Box 780, Farmington, New Mexico</b>	9. Well No. <b>268 E</b>
4. Location of Well UNIT LETTER <b>P</b> , <b>1170</b> FEET FROM THE <b>South</b> LINE AND <b>1150</b> FEET FROM THE <b>East</b> LINE, SECTION <b>16</b> TOWNSHIP <b>26 North</b> RANGE <b>6 West</b> NMPM.	10. Field and Pool, or Wildcat <b>Otero Chacra-Basin Dak. Blanco Mesa Verde</b>
15. Elevation (Show whether DF, RT, GR, etc.) <b>6425' Gr.</b>	12. County <b>Rio Arriba</b>

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data  
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spud at 8:00 PM 4-20-80.

Drilled 13 3/4" hole to 293'.

Ran 10 3/4" 32.75# H-40 Csg to 292' Cemented with 250 sacks 2% CaCl.

Cement Circulated to surface.

Plug down 7:20 AM 4-21-80.

4-22-80 Tested Surface casing with 600# for 30 Minutes. No decrease in pressure.



18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Frank T. Chavez TITLE **Superintendent** DATE **4-22-80**

APPROVED BY **Original Signed by FRANK T. CHAVEZ** TITLE **SUPERVISOR DISTRICT # 3** DATE **APR 24 1980**

CONDITIONS OF APPROVAL, IF ANY: