

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir. Use Form 9-331-C for such proposals.)

1. oil well ☐ gas well ☒ other

2. NAME OF OPERATOR Supron Energy
John H. Hill, Gordon L. Llewellyn, Trustee

3. ADDRESS OF OPERATOR Suite 210, 17400 Dallas Pkwy
The Lakes @ Bent Tree, Dallas, Texas 75252

4. LOCATION OF WELL (REPORT LOCATION CLEARLY. See space 17 below.)

AT SURFACE: 1120' FSL, 1635' FWL, (SE-SW)
AT TOP PROD. INTERVAL:
AT TOTAL DEPTH:

16. CHECK APPROPRIATE BOX TO INDICATE NATURE OF NOTICE,
REPORT, OR OTHER DATA

REQUEST FOR APPROVAL TO:

TEST WATER SHUT-OFF	<input checked="" type="checkbox"/>
FRACTURE TREAT	<input type="checkbox"/>
SHOOT OR ACIDIZE	<input type="checkbox"/>
REPAIR WELL	<input type="checkbox"/>
PULL OR ALTER CASING	<input type="checkbox"/>
MULTIPLE COMPLETE	<input type="checkbox"/>
CHANGE ZONES	<input type="checkbox"/>
ABANDON*	<input type="checkbox"/>
(other)	

SUBSEQUENT REPORT OF:

5. LEASE

Tribal #105

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

Jicarilla Apache

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Jicarilla "A"

9. WELL NO.

13-E

10. FIELD OR WILDCAT NAME

Basin Mesaverde-Dakota

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA

W/2 Sec. 13-T26N-R4W, NMPM

12. COUNTY OR PARISH | 13. STATE

Rio Arriba	New Mexico
------------	------------


14. API NO.

15. ELEVATIONS (SHOW DF, KD3, AND WD)

7158' GL

(NOTE: Report results of multiple completion or zone change on Form 9-330.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

1. Spudded 14 $\frac{1}{2}$ " hole to 410' @ 4:00 a.m., 8/30/80.
 2. Ran 9 jts. (379') of 10 $\frac{1}{2}$ ", 32.75#, H-40, ST&C Casing.
 3. Set and cemented 410' @ R.K.B.M.
 4. Cemented with 400 sacks Class "B" Cement w/2% CaCl.
 5. Plug down at 9:00 p.m., 8/30/80.
 6. Circulation good, used 45 sacks cement.
 7. Checked water shut off @ 800# with 10", 900 Series Shaffer Blow Out Preventer.
- Subsurface Safety Valve: Manu. and Type _____ Set @ _____ Ft.
- 

18. I hereby certify that the foregoing is true and correct

SIGNED Therman V. Wallis TITLE Supt. DATE Sept. 29, 1980

(This space for Federal or State office use)

APPROVED BY _____
CONDITIONS OF APPROVAL, IF ANY:

BY

FARMINGTON DISTRICT

***See Instructions on Reverse Side**