

This form is not to
be used for reporting
packer leakage tests
in Southeast New Mexico

NORTHWEST NEW MEXICO PACKER-LEAKAGE TEST

Operator Supton Energy Corp. Lease Jicarilla "I" Well No. 12-E
Location _____
of Well: Unit M Sec. 35 Twp. 26N Rge. 5W County Rio Arriba

Name of Reservoir or Pool	Type of Prod. (Oil or Gas)	Method of Prod. (Flow or Art. Lift)	Prod. Medium (Tbg. or Csg.)
Upper Completion <u>Mesaverde</u>	<u>Gas</u>	<u>Flow</u>	<u>Casing</u>
Lower Completion <u>Dakota</u>	<u>Gas</u>	<u>Flow</u>	<u>Tubing</u>

PRE-FLOW SHUT-IN PRESEURE DATA

Upper Compl	Hour, date <u>10:30 A.M.</u> Shut-in <u>10/21/81</u>	Length of time shut-in <u>3 Days</u>	SI press. psig <u>768</u>	Stabilized? (Yes or No) <u>No</u>
Lower Compl	Hour, date <u>10:30 A.M.</u> Shut-in <u>10/21/81</u>	Length of time shut-in <u>3 Days</u>	SI press. psig <u>914</u>	Stabilized? (Yes or No) <u>No</u>

FLOW TEST NO. 1

Commenced at (hour, date)* <u>10:30 A.M. 10/24/81</u>				Zone producing (Upper or Lower): <u>Lower</u>	
Time (hour, date)	Lapsed time since*	Pressure		Prod. Zone Temp.	Remarks
Upper Compl.	Lower Compl.				
<u>10:30 A.M.</u> <u>10/22/81</u>	<u>1 Day</u>	<u>719</u>	<u>823</u>		
<u>10:30 A.M.</u> <u>10/23/81</u>	<u>2 Days</u>	<u>740</u>	<u>875</u>		
<u>10:30 A.M.</u> <u>10/24/81</u>	<u>3 Days</u>	<u>768</u>	<u>914</u>		
<u>10:30 A.M.</u> <u>10/25/81</u>	<u>4 Days</u>	<u>775</u>	<u>350</u>	<u>71°</u>	
<u>10:30 A.M.</u> <u>10/26/81</u>	<u>5 Days</u>	<u>781</u>	<u>307</u>	<u>71°</u>	

Production rate during test


Oil: _____ BOPD based on _____ Bbls. in _____ Hrs. _____ Grav. _____ GOR _____
Gas: _____ MCFPD; Tested thru (Orifice or Meter): _____

MID-TEST SHUT-IN PRESSURE DATA

Upper Compl	Hour, date Shut-in	Length of time shut-in	SI press. psig	Stabilized? (Yes or No)
Lower Compl	Hour, date Shut-in	Length of time shut-in	SI press. psig	Stabilized? (Yes or No)

FLOW TEST NO. 2

Commenced at (hour, date)**				Zone producing (Upper or Lower):	
Time (hour, date)	Lapsed time since **	Pressure		Prod. Zone Temp.	Remarks
Upper Compl.	Lower Compl.				



Production rate during test

Oil: _____ BOPD based on _____ Bbls. in _____ Hrs. _____ Grav. _____ GOR _____
Gas: _____ MCFPD; Tested thru (Orifice or Meter): _____

REMARKS: _____

I hereby certify that the information herein contained is true and complete to the best of my knowledge.

NOV 4 - 1981

Approved: _____ 19 _____
Oil Conservation Division

Original Signed by CHARLES GHOLSON

DEPUTY OIL & GAS INSPECTOR, DIST. #3

Title _____

Operator Supton Energy Corp.By Kenneth E. RoddyTitle Production Supt.Date 10/30/81

NORTHWEST NEW MEXICO PACKER LEAKAGE TEST INSTRUCTIONS

1. Packer leakage tests shall be commenced on each multiply completed well, after initial completion of the well, and annually thereafter, as required by the order authorizing the multiple completion. Such tests shall also be commenced on all multiple completions within 30 days of a well completion and/or chemical or fracture treatment, and whenever a well has been done on a well during which the packer or the tubing has been disturbed. Tests shall also be taken at any time that a malfunction is suspected or when requested by the Division.

2. At least 72 hours prior to the commencement of any packer leakage test, the operator shall notify the Division in writing of the exact time the test is to be commenced. Offset operators shall also be so notified.

3. The packer leakage test shall commence when both zones of the dual completion are shut-in for pressure stabilization. Both zones shall remain shut-in until the well-head pressure in each has stabilized, provided however, that they need not remain shut-in more than seven days.

4. Following Flow Test No. 1, one zone of the dual completion shall be produced at the normal rate of production while the other zone remains shut-in. Such tests shall be continued for seven days in the case of a gas well and for 24 hours in the case of an oil well. Note: If, on an initial packer leakage test, a well is being flowed to the atmosphere due to the lack of a pipeline to collect the flow period shall be three hours.

5. Following completion of Flow Test No. 1, the well shall again be shut-in for pressure stabilization as described above.

6. Following Flow Test No. 1, if conducted when enough no leak was indicated during Flow Test No. 1, the packer for Flow Test No. 2 is to be the same as for Flow Test No. 1, except that the previously produced zone shall remain shut-in while the other zone was previously shut-in is produced.

7. Pressures for gas-zone tests must be measured on each zone with a deadweight pressure gauge at time intervals as follows: 3-hour tests: immediately prior to the beginning of each flow-period, at fifteen-minute intervals during the first hour thereof, and at hourly intervals thereafter, including one pressure measurement immediately prior to the conclusion of each flow period. 7-day tests: immediately prior to the beginning of each flow period, at least once during each flow period (at approximately the midway point) and immediately prior to the conclusion of each flow period. Other pressures may be taken as desired, or may be requested on wells which have previously shown questionable test data.

24-hour oil zone tests: all pressures, throughout the entire test, shall be continuously measured and recorded with recording pressure gauges, the accuracy of which must be checked at least twice, once at the beginning and once at the end of each test, with a deadweight pressure gauge. If a well is a gas-oil or an oil-gas dual completion, the recording gauge shall be required on the oil zone only, with deadweight pressure as required above being taken on the gas zone.

8. The results of the above-described tests shall be filed in triplicate within 15 days after completion of the test. Tests shall be filed with the Aztec District Office of the Oil Conservation Division on Northwest New Mexico Packer Leakage Test Form Revised 10-1-73, with (1) deadweight pressures indicated thereon as well as the flowing temperatures (gas zones only) and gravity and GOR (oil zones only). A pressure versus time curve for each zone of each test shall be constructed on the reverse side of the Packer Leakage Test Form with all deadweight pressure points taken indicated thereon. For oil zones, the pressure curve should also indicate all key pressure changes which may be reflected by the recording gauge charts. These key pressure changes should also be tabulated on the front of the Packer Leakage Test form.

P.S.I., G.

1000

