

NEW MEXICO OIL CONSERVATION COMMISSION

N. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator KENAI OIL AND GAS INC.	8. Farm or Lease Name EVANS 28
3. Address of Operator 717 17th Street, Ste. 2000, Denver, Colorado 80202	9. Well No. #31
4. Location of Well UNIT LETTER <u>B</u> , <u>1190</u> FEET FROM THE <u>North</u> LINE AND <u>1460</u> FEET FROM THE <u>East</u> LINE, SECTION <u>28</u> TOWNSHIP <u>26 N</u> RANGE <u>2W</u> N.M.P.M.	10. Field and Pool, or Wildcat Blanco Mesaverde
15. Elevation (Show whether DF, RT, GR, etc.) <u>7396' GL</u>	12. County Rio Arriba

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOB <input type="checkbox"/>	OTHER <u>Status: Drilling or completing</u> <input checked="" type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

This well was spudded at 10 p.m., 8/5/80. Surface casing was run as follows: 8 jts, 8-5/8", 23#, X42 new casing measuring 334'. Set @ 350' KB. Cemented w/250 sxs regular cement, 1/4# flow-seal, 2% CaCl. PD @ 11:15 a.m., 8/6/80. Cement circ to surface. Tested casing @ 650 psi, held ok.

Ran 4-1/2" production casing 8/21/80. Rig was released @ 6 a.m., 8/22/80. Currently waiting on a completion rig.



18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Frank T. Chavez TITLE Production Engineer DATE 9/16/80

APPROVED BY Original Signed by FRANK T. CHAVEZ TITLE SUPERVISOR DISTRICT #3 DATE SEP 22 1980

CONDITIONS OF APPROVAL, IF ANY: