

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

OIL CONSERVATION DIVISION

P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-78

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

5a. Indicate Type of Lease	
State ☒	Fee ☐
5. State Oil & Gas Lease No.	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. ☐ OIL WELL ☒ GAS WELL ☐ OTHER-		7. Unit Agreement Name	
2. Name of Operator Caulkins Oil Company		8. Farm or Lease Name State A	
3. Address of Operator P.O. Box 780 Farmington, New Mexico		9. Well No. 113E	
4. Location of Well UNIT LETTER P, 1110 FEET FROM THE South LINE AND 950 FEET FROM THE East LINE, SECTION 2 TOWNSHIP 26 North RANGE 6 West NMPM.		10. Field and Pool, or Wildcat Otero Chacra, Blanco Mesa Verde, Basin Dakota	
11. Elevation (Show whether DF, RT, GK, etc.) 6646' Gr.		12. County Rio Arriba	

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK ☐	PLUG AND ABANDON ☐	REMEDIAL WORK ☐	ALTERING CASING ☐
TEMPORARILY ABANDON ☐	CHANGE PLANS ☐	COMMENCE DRILLING OPNS. ☐	PLUG AND ABANDONMENT ☐
PULL OR ALTER CASING ☐	OTHER ☐	CASING TEST AND CEMENT JOB ☒	OTHER ☐

17. Prescribe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

6-24-81 Drilled to TD 7730'.
Ran Induction - Gamma Ray Log.
Ran 5 1/2" casing as follows:
5 1/2" 17# ST&C 7730 to 6662.92
5 1/2" 15.5# ST&C 6662.92 to 1042.63
5 1/2" 17# LT&C 1042.63 to Surface

Stage tools set at 5593' and 3593'.

First stage thru shoe at 7730' with 250 sacks Class B cement, 50-50 Poz, 6% Gel and 12 1/2% Gilsonite per sack followed by 100 sacks Latex. Plug down 1:33 PM 6-25-81

Second stage thru tool at 5593' with 250 sacks Class B cement, 50-50 Poz, 6% Gel and 12 1/2% Gilsonite per sack followed by 100 sacks Neat. Plug down 3:02 PM 6-25-81

(OVER)



18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Frank T. Chavez Superintendent DATE 6-26-81

Original Signed by FRANK T. CHAVEZ

SUPERVISOR DISTRICT # 3

JUL 10 1981

APPROVED BY _____ TITLE _____ DATE _____

CONDITIONS OF APPROVAL, IF ANY:

Third stage thru tool at 3593' with 538 sacks Class B cement, 50-50 Poz, 6% Gel and 12 1/2% Gilsonite per sack followed by 100 sacks Neat. Plug down 4:47 PM 6-25-81.

Cement circulated to surface.

Cement Baskets set at 5317' and 3275'.

Centralizers set at following: 7687.66, 7602.04, 7516.95, 7431.25, 7347.59, 7261.35, 7175.25, 7089.27, 7003.83, 6919.79, 6833.55, 6748.48, 5717.89, 5551.45, 5475.55, 5392.42, 5311.81, 5227.59, 5145.47, 5062.39, 4981.39, 4901.79, 3675.50, 3554.15.