

**UNITED STATES  
DEPARTMENT OF THE INTERIOR  
BUREAU OF LAND MANAGEMENT**

**SUNDRY NOTICES AND REPORTS ON WELLS**

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir. Use "APPLICATION FOR PERMIT--" for such proposals)

5. Lease

NMNM-03554

6. If Indian, Allottee or Tribe Name

7. Unit Agreement Name

1. Oil Well ☐ Gas Well ☐ Other ☐  
GAS WELL

2. Name of Operator:

**Caulkins Oil Company**

3. Address of Operator:

**(505) 632-1544**

**P.O. Box 340, Bloomfield, NM 87413**

4. Location of Well (Footage, Sec., Twp., Rge.)

920' F/S 1100' F/E

SEC. 12-26N-6W

8. Well Name and No.

**BREECH "C" 689-M**

9. API Well No.

**30-039-22669-00S1**

10. Field and Pool, Exploratory Area

**DAKOTA, MESA VERDE**

11. Country or Parish, State

**Rio Arriba Co., New Mexico**

**12. CHECK APPROPRIATE BOX(s) TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA**

**TYPE OF SUBMISSION**

**TYPE OF ACTION**

☒ Notice of Intent

☐ Subsequent Report

☐ Final Abandonment Notice

☐ Abandonment

☐ Recompletion

☐ Plugging Back

☐ Casing Repair

☐ Altering Casing

☒ Other Abandon Zone

☐ Change of Plans

☐ New Construction

☐ Non-Routine Fracturing

☐ Water Shut-Off

☐ Conversion to Injection

☐ Dispose Water

17. Describe Proposed or Completed Operations:

This notice of intent is being filed to follow-up verbal approval to plug and abandon Mesa Verde zone obtained with Jim Lavato, Farmington BLM.

9-27-01

Tests conducted on this well indicated that water being produced from well was coming from Mesa Verde zone. Plans to plug and abandon zone were submitted verbally as follows:

Intend to set cast iron bridge plug at approximately 5600' with packer set at approximately 5200'.

9-28-01

Squeeze lower Mesa Verde perforations (5345' - 5488') with 100 sacks (139 cu. ft.) Type III neat cement. Release packer, trip up hole.

Reset packer at 3400'.

Squeeze upper Mesa Verde perforations (4866' - 4908') with 100 sacks (139 cu. ft.) Type III neat cement.

T.O.H. with packer.

Let set over weekend.

10-01-01

Drill out cement and test casing.

Drill out cast iron bridge plug.

Clean out to below bottom Dakota perforations.

Land tubing and test Dakota.

Subsequent report to above intent was filed October 16, 2001.

NOTE: The format is issued in lieu of U.S. BLM Form 3160-5

18. I HEREBY CERTIFY THE FOREGOING IS TRUE AND CORRECT

SIGNED:

**ROBERT L. VERQUER**

TITLE: Superintendent

DATE: November 2, 2001

APPROVED BY:

TITLE:

DATE:

CONDITIONS OF APPROVAL, IF ANY