

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPLICATE*
(Other instructions on re-
verse side)Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

NM 13807

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

CANADA OJITOS UNIT

8. FARM OR LEASE NAME

9. WELL NO.

22 (F-20)

10. FIELD AND POOL, OR WILDCAT

Puerto Chiquito Mancos

11. SEC. T., R., M., OR BLK. AND West
SURVEY OR AREA

Sec. 20, T-26N, R-1W

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

7724' GR

12. COUNTY OR PARISH

13. STATE

Rio Arriba New Mexico

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

10-20-81 TD 7220' in 9-7/8" hole. Ran 7-5/8" casing as follows:

No. of
Joints

Description

Footage

9

29.70# N-80 Buttruss

340.77'

25

29.70# N-80 LT&C

940.57'

42

26.40# N-80 LT&C

1530.26'

109

26.40# K-55 ST&C

4405.20'

185

7216.80'

Overall tally 7261.74'. Cemented first stage with 170 sacks 50/50 pozmix, 4% gel, 6 1/4# D-42 per sack and 1/4# D-29 per sack, followed with 150 sacks Class B, 1/4# D-29 per sack.

10-21-81 Temperature survey showed top of cement at 4400'. Cemented through stage collar at 3894' with 490 sacks 50/50 pozmix, 4% gel, 6 1/4# D-42 per sack, 1/4# D-29 per sack. Displaced cement through stage collar. Pressured up to 2500# on closing plug. System held okay.

10-22-81 Temperature survey showed top of cement at 3050'. Pressured to

1500#. Held for 30 minutes.

SIGNED

TITLE

Vice-President

DATE 12-2-81

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side

NMOCC