

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRIPLICATE*
(Other instructions on reverse side)

Form approved.
Budget Bureau No. 42-R1421
5. LEASE DESIGNATION AND SERIAL NO.

SF 080436

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL ☒ GAS WELL ☐ OTHER ☐

2. NAME OF OPERATOR
BENSON-MONTIN-GREER DRILLING CORP.

3. ADDRESS OF OPERATOR
221 Petroleum Center Building, Farmington, NM 88401

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.
See also space 17 below.)
At surface

1302' FSL, 1413' FWL, Sec. 22, T-26N, R-1W

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

7479' graded grd. 7494' RKB

7. UNIT AGREEMENT NAME
CANADA OJITOS UNIT

8. FARM OR LEASE NAME

9. WELL NO.
23 (N-22)

10. FIELD AND POOL, OR WILDCAT
Puerto Chiquito Mancos West

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA

Sec. 22, T-26N, R-1W

12. COUNTY OR PARISH
Rio Arriba

13. STATE
New Mexico

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐

FRACTURE TREAT ☐

SHOOT OR ACIDIZE ☐

REPAIR WELL ☐

(Other) ☐

PULL OR ALTER CASING ☐

MULTIPLE COMPLETE ☐

ABANDON* ☐

CHANGE PLANS ☐

(Other) ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☒

FRACTURE TREATMENT ☐

SHOOTING OR ACIDIZING ☐

(Other) ☐

REPAIRING WELL ☐

ALTERING CASING ☐

ABANDONMENT* ☐

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

6-27-82 TD 6897'. Ran 21 joints 7-5/8" 29170# N-80 LT&C Rge. 3 casing, 95 joints 7-5/8" 26.40# N-29 LT&C Rges. 2 & 3, 7 joints 7-5/8" 26.40# K-55 LT&C Rge. 3, 3 joints 7-5/8" 26.40# K-55 Buttress, Rge. 3, and 49 joints 26.40# K-55 ST&C Rge. 3, total 175 joints, overall tally 4947.41', T/O footage 6,891.74'. Cemented with 170 sacks 50/50 pozmix, 4% gel, 6-1/4"/sack D-42 (gilsonite) followed with 150 sacks Class B with 1/4#/sack D-29. Slurry weight 50/50 pozmix 12.9 ppg, Class B 15.6 ppg. Displaced cement with 154 barrels water plus 178 barrels drilling mud. Full returns to surface while mixing and displacing cement.

6-28-82 Opened stage collar, dropped trip plug. Pressured to 750#. Cemented with 170 sacks 50/50 pozmix, 4% gel, 6-1/4# per sack D-42 (gilsonite) and 1#/sack D-29 (celloflake). Displaced cement slurry through stage collar with full returns. Pressured to 2500# on stage collar closing plug. Held satisfactorily.

18. I hereby certify that the foregoing is true and correct.

SIGNED

TITLE Vice-President

DATE 7-8-82

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

JUL 25 1982

NMOCC

*See Instructions on Reverse Side

FARMINGTON DISTRICT

BY